

**North Dakota Department of Transportation  
Recovery Act Project Status Report**

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SNH-2-013(028)243	NDDOT	Thin Lift Overlay	4/3/2009	5/5/2009	Anderson Western Inc.	\$ 2,038,212.80	99.80%	
STM-SNH-2-281(034)030	NDDOT	Microsurfacing and Chip Seal	4/3/2009	5/5/2009	Asphalt Surface Technologies Corporation	\$ 708,199.34	96.10%	
STM-SNH-4-023(009)056	NDDOT	Thin Lift Overlay	4/3/2009	5/7/2009	Northern Improvement Company	\$ 2,132,997.47	0.60%	
STM-SNH-4-023(010)080	NDDOT	Thin Lift Overlay	4/3/2009	5/7/2009	Northern Improvement Company	\$ 2,308,957.69	0.00%	
STM-SS-4-037(012)000	NDDOT	Thin Lift Overlay	4/3/2009	5/1/2009	Mayo Construction Company, Inc.	\$ 1,803,749.43	99.90%	
STM-SS-4-037(013)015	NDDOT	Thin Lift Overlay	4/3/2009	5/1/2009	Mayo Construction Company, Inc.	\$ 2,768,912.14	99.99%	
STM-IM-5-094(045)087	NDDOT	PCC Pavement Recycle	4/3/2009	5/4/2009	Northern Improvement Company	\$ 17,725,882.80	90.50%	
STM-SS-7-804(034)286	NDDOT	Thin Lift Overlay	4/3/2009	5/7/2009	Northern Improvement Company	\$ 3,142,911.47	97.50%	
STM-SIM-8-029(104)022	NDDOT	Concrete Pavement Repair	4/3/2009	5/5/2009	Interstate Improvement, Inc.	\$ 1,346,205.02	96.90%	
STM-SIM-8-029(099)022	NDDOT	Concrete Pavement Repair	4/3/2009	5/5/2009	Interstate Improvement, Inc.	\$ 1,193,272.86	83.10%	
STM-SIM-5-094(067)035	NDDOT	Slurry Seal	4/17/2009	5/12/2009	Asphalt Surface Technologies Corporation	\$ 611,583.64	92.40%	
STM-NH-4-083(053)159	NDDOT	Grading, Base and Asphalt Pavement	5/1/2009	5/18/2009	Gratech Company LTD	\$ 8,489,564.08	82.40%	
STM-BRO-0009(030)	Cass County	Structure Replacement	5/1/2009	6/1/2009	Riley Brothers Construction, Inc.	\$ 447,319.65	99.99%	
STM-SC-0520(055)	Bottineau County	Microsurfacing	5/1/2009	6/2/2009	Mayo Construction Company, Inc.	\$ 220,971.77	95.70%	
STM-SC-0918(055)	Cass County	Thin Lift Overlay	5/1/2009	6/1/2009	Border States Paving, Inc.	\$ 1,116,877.65	93.60%	
STM-SC-1017(061)	Cavalier County	Chip Seal Coat	5/1/2009	6/2/2009	Asphalt Surface Technologies Corporation	\$ 217,567.81	89.70%	
STM-SC-1249(059)	Divide County	Chip Seal Coat	5/1/2009	6/2/2009	Asphalt Surface Technologies Corporation	\$ 189,721.56	98.30%	
STM-SC-2511(055)	McHenry County	Microsurfacing	5/1/2009	6/2/2009	Mayo Construction Company, Inc.	\$ 248,423.57	99.99%	
STM-SC-2755(053)	McKenzie County	Hot Bituminous Pavement	5/1/2009	5/29/2009	Mayo Construction Company, Inc.	\$ 798,934.16	79.60%	
STM-SC-3204(064)	Nelson County	Chip Seal Coat	5/1/2009	5/22/2009	Morris Sealcoat & Trucking, Inc.	\$ 247,550.62	95.80%	

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SC-3521(058)	Pierce County	Chip Seal Coat	5/1/2009	6/2/2009	Asphalt Surface Technologies Corporation	\$ 101,408.50	98.40%	
STM-SC-3521(059)_SPUR	Pierce County	Chip Seal Coat	5/1/2009	6/2/2009	Asphalt Surface Technologies Corporation	\$ 34,155.85	98.20%	
STM-SC-4006(060)	Rolette County	Hot Bituminous Pavement	5/1/2009	5/26/2009	Mayo Construction Company, Inc.	\$ 833,129.42	96.30%	
STM-SC-5000(009)	Walsh County	Chip Seal Coat	5/1/2009	6/2/2009	Morris Sealcoat & Trucking, Inc.	\$ 292,110.28	93.40%	
STM-SC-5351(053)	Williams County	Hot Bituminous Pavement	5/1/2009	6/2/2009	Bechtold Paving, Inc.	\$ 465,569.49	94.30%	
STM-SU-6-986(087)091	Grand Forks	Signals and Pavement Marking	5/15/2009	6/17/2009	Strata Corporation	\$ 316,627.10	78.40%	
STM-SNH-7-023(027)000	NDDOT	Hot Bituminous Pavement	5/15/2009	6/15/2009	Northern Improvement Company	\$ 3,865,946.54	86.80%	
STM-SNH-7-023(029)016	NDDOT	Thin Lift Overlay	5/15/2009	6/15/2009	Northern Improvement Company	\$ 2,264,076.95	79.00%	
STM-SC-0221(069)	Barnes County	Microsurfacing	6/5/2009	6/23/2009	Asphalt Surface Technologies Corporation	\$ 556,999.38	90.00%	
STM-SC-1112(062)	Dickey County	Microsurfacing	5/15/2009					Dickey County rejected all bids. Project will be rebid in January 2010.
STM-SC-2215(054)	Kidder County	Hot Bituminous Pavement	5/15/2009	6/24/2009	Knife River Corporation - North Central	\$ 675,180.91	97.10%	
STM-SC-3705(055)	Ransom County	Chip Seal Coat	5/15/2009	6/16/2009	Morris Sealcoat & Trucking, Inc.	\$ 190,957.74	99.99%	
STM-SC-4718(058)	Stutsman County	Chip Seal Coat	5/15/2009	6/16/2009	Morris Sealcoat & Trucking, Inc.	\$ 134,849.15	99.80%	
STM-SC-4718(059)	Stutsman County	Chip Seal Coat	5/15/2009	6/16/2009	Morris Sealcoat & Trucking, Inc.	\$ 149,783.69	99.99%	
STM-SU-8-992(031)032	West Fargo	Mill & Asphalt Overlay	6/5/2009	7/6/2009	Northern Improvement Company	\$ 1,191,686.90	99.99%	
STM-SC-2800(009)	McLean County	Microsurfacing	6/5/2009	6/29/2009	Mayo Construction Company, Inc.	\$ 377,313.49	84.10%	
STM-SC-3000(009)	Morton County	Chip Seal Coat	6/5/2009	8/3/2009	Asphalt Surface Technologies Corporation	\$ 337,732.00	93.50%	
STM-SC-3913(054)	Richland County	Hot Bituminous Pavement	6/5/2009	7/6/2009	Central Specialties, Inc.	\$ 456,787.10	96.10%	
STM-SC-4510(060)	Stark County	Thin Lift Overlay	6/5/2009	7/7/2009	Northern Improvement Company	\$ 698,698.69	99.20%	

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SC-4612(051)	Steele County	Chip Seal Coat	6/5/2009	7/7/2009	Morris Sealcoat & Trucking, Inc.	\$ 199,849.60	96.20%	
STM-SC-5153(056)	Ward County	Chip Seal Coat	6/5/2009	6/29/2009	Bituminous Paving, Inc.	\$ 710,703.05	98.40%	
STM-SU-1-981(088)098	Bismarck	Concrete Pavement Repair and Mill & Overlay	6/5/2009	6/23/2009	Mariner Construction, Inc.	\$ 951,780.90	99.99%	
STM-SU-1-988(031)036	Mandan	Mill & Asphalt Overlay, Concrete Pavement Repair and Patching	6/5/2009	7/9/2009	Mariner Construction, Inc.	\$ 468,505.34	56.30%	
STM-SU-1-988(026)038	Mandan	Mill & Asphalt Overlay, Concrete Pavement Repair and Patching	6/5/2009	7/9/2009	Mariner Construction, Inc.	\$ 342,553.90	98.10%	
STM-SU-1-988(028)040	Mandan	Mill & Asphalt Overlay, Concrete Pavement Repair and Patching	6/5/2009	7/9/2009	Mariner Construction, Inc.	\$ 180,943.75	99.99%	
STM-SU-1-988(029)041	Mandan	Mill & Asphalt Overlay, Concrete Pavement Repair and Patching	6/5/2009	7/9/2009	Mariner Construction, Inc.	\$ 287,439.25	99.99%	
STM-SU-1-988(030)042	Mandan	Mill & Asphalt Overlay, Concrete Pavement Repair and Patching	6/5/2009	7/9/2009	Mariner Construction, Inc.	\$ 171,372.40	65.70%	
STM-SS-3-003(023)201	NDDOT	Hot Bituminous Pavement	6/5/2009	6/24/2009	Mayo Construction Company, Inc.	\$ 4,655,766.11	93.70%	
STM-SU-3-019(047)155	Devils Lake	Mill & Asphalt Overlay	6/5/2009	7/6/2009	Mayo Construction Company, Inc.	\$ 73,632.94	92.70%	
STM-SU-3-020(081)102	Devils Lake	Mill & Asphalt Overlay	6/5/2009	7/6/2009	Mayo Construction Company, Inc.	\$ 703,665.47	99.99%	
STM-SU-4-989(070)071	Minot	Mill & Asphalt Overlay	6/5/2009	7/6/2009	Bechtold Paving, Inc.	\$ 343,304.58	85.70%	
STM-SU-4-989(071)072	Minot	Mill & Asphalt Overlay	6/5/2009	7/6/2009	Bechtold Paving, Inc.	\$ 797,452.60	80.00%	
STM-SU-4-989(075)076	Minot	Mill & Asphalt Overlay	6/5/2009	7/6/2009	Bechtold Paving, Inc.	\$ 122,442.28	92.40%	
STM-SU-4-989(072)073	Minot	Chip Seal Coat	6/5/2009	7/17/2009	Asphalt Surface Technologies Corporation	\$ 74,755.98	21.20%	

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SU-4-989(073)074	Minot	Chip Seal Coat	6/5/2009	7/17/2009	Asphalt Surface Technologies Corporation	\$ 38,170.95	4.00%	
STM-SU-4-989(076)077	Minot	Chip Seal Coat	6/5/2009	7/17/2009	Asphalt Surface Technologies Corporation	\$ 37,854.74	29.70%	
STM-SU-4-989(080)081	Minot	Chip Seal Coat	6/5/2009	7/17/2009	Asphalt Surface Technologies Corporation	\$ 37,965.03	11.00%	
STM-SU-4-989(081)082	Minot	Chip Seal Coat	6/5/2009	7/17/2009	Asphalt Surface Technologies Corporation	\$ 37,384.26	12.40%	
STM-SU-6-985(042)039	Grafton	Mill & Asphalt Overlay	6/5/2009	6/12/2009	Mayo Construction Company, Inc.	\$ 287,464.60	94.10%	
STM-SU-6-985(043)040	Grafton	Chip Seal Coat	6/5/2009	7/2/2009	Morris Sealcoat & Trucking, Inc.	\$ 204,351.26	93.50%	
STM-SU-6-986(090)094	Grand Forks	Chip Seal Coat	6/5/2009	7/15/2009	Asphalt Surface Technologies Corporation	\$ 255,022.00	92.80%	
STM-SU-6-986(091)095	Grand Forks	Chip Seal Coat	6/5/2009	7/15/2009	Asphalt Surface Technologies Corporation	\$ 48,496.93	99.99%	
STM-SU-6-986(092)096	Grand Forks	Chip Seal Coat	6/5/2009	7/15/2009	Asphalt Surface Technologies Corporation	\$ 36,655.70	86.90%	
STM-SU-6-986(093)097	Grand Forks	Chip Seal Coat	6/5/2009	7/15/2009	Asphalt Surface Technologies Corporation	\$ 21,509.52	95.10%	
STM-SU-7-993(033)041	Williston	Mill & Asphalt Overlay, Sidewalk, Driveway, Valley Gutters, Curb Ramps	6/5/2009	6/26/2009	Bechtold Paving, Inc.	\$ 219,973.00	71.40%	
STM-SU-7-993(030)038	Williston	Mill & Asphalt Overlay, Curb Ramps, and Driveways	6/5/2009	6/26/2009	Bechtold Paving, Inc.	\$ 282,835.60	98.10%	
STM-SU-7-993(031)039	Williston	Mill & Asphalt Overlay, Curb Ramps, Sidewalks, and Driveways	6/5/2009	6/26/2009	Bechtold Paving, Inc.	\$ 229,096.40	85.30%	
STM-SU-7-993(032)040	Williston	Mill & Asphalt Overlay, Sidewalk, Driveway, Valley Gutters, Curb Ramps	6/5/2009	6/26/2009	Bechtold Paving, Inc.	\$ 293,073.25	93.20%	
STM-SU-7-993(038)042	Williston	Pavement Reconstruction	11/20/2009					
STM-SU-8-991(027)024	Wahpeton	Pavement Patching and Mill & Asphalt Overlay	6/5/2009	7/20/2009	Central Specialties, Inc.	\$ 115,665.36	96.30%	

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SU-8-991(028)025	Wahpeton	Pavement Patching and Mill & Asphalt Overlay	6/5/2009	7/20/2009	Central Specialties, Inc.	\$ 210,539.94	84.20%	
STM-SU-8-991(024)021	Wahpeton	Pavement Patching and Seal Coat	6/5/2009	7/20/2009	Central Specialties, Inc.	\$ 40,236.60	99.99%	
STM-SU-8-991(025)022	Wahpeton	Chip Seal Coat	6/5/2009	7/20/2009	Central Specialties, Inc.	\$ 108,277.21	89.90%	
STM-SU-8-991(026)023	Wahpeton	Mill & Asphalt Overlay	6/5/2009	7/20/2009	Central Specialties, Inc.	\$ 134,067.20	86.00%	
STM-SU-6-986(096)100	Grand Forks	Concrete Pavement Repair and Mill & Overlay	6/5/2009	7/15/2009	Opp Construction, Inc.	\$ 316,938.50	99.99%	
STM-SU-6-986(099)103	Grand Forks	Concrete Pavement Repair	6/5/2009	7/15/2009	Opp Construction, Inc.	\$ 615,799.20	85.80%	
STM-SU-2-987(031)035	Jamestown	Mill and Overlay, Signing, Striping, and Mailbox Post Replacement	6/5/2009	7/17/2009	Central Specialties, Inc.	\$ 671,937.25	86.10%	
STM-SU-8-984(116)119	Fargo	Mill & Asphalt Overlay	6/19/2009	7/29/2009	Border States Paving, Inc.	\$ 563,567.15	94.40%	
STM-SU-8-984(118)121	Fargo	Asphalt Overlay and Concrete Pavement Repair	6/19/2009	7/29/2009	Border States Paving, Inc.	\$ 425,411.97	0.00%	
STM-SU-8-984(119)122	Fargo	Pavement Marking	6/19/2009	7/20/2009	Traffic Safety Services Inc., Bismarck	\$ 534,536.00	89.00%	
STM-SU-8-010(034)938	Fargo	Mill & Asphalt Overlay	6/19/2009	7/29/2009	Border States Paving, Inc.	\$ 744,982.45	83.50%	
STM-SC-1515(051)	Emmons County	Hot Bituminous Pavement	6/19/2009	7/27/2009	Anderson Western Inc.	\$ 137,335.12	99.40%	
STM-SC-3100(009)	Mountrail County	Chip Seal Coat	6/19/2009	7/21/2009	Asphalt Surface Technologies Corporation	\$ 297,736.46	0.00%	
STM-BRC-3428(053)	Pembina County	Structure Replacement	6/19/2009	7/13/2009	On The Level Construction	\$ 257,623.88	77.50%	
STM-BRO-0048(010)	Towner County	Structure Replacement	6/19/2009	8/10/2009	On The Level Construction	\$ 249,830.50	95.80%	
STM-SU-1-083(086)900	Bismarck	Mill & Asphalt Overlay, Curb & Gutter, Marking and Video Detection	6/19/2009	7/14/2009	Northern Improvement Company	\$ 1,074,329.95	56.50%	

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SU-1-083(087)900	Bismarck	Mill & Asphalt Overlay, Curb & Gutter, Marking and Video Detection	6/19/2009	7/14/2009	Northern Improvement Company	\$ 914,836.15	23.60%	
STM-SU-5-983(040)040	Dickinson	Mill & Asphalt Overlay	6/19/2009	7/20/2009	Northern Improvement Company	\$ 649,000.00	92.40%	
STM-SU-8-991(021)018	Wahpeton	Concrete Pavement Repair	6/19/2009	7/20/2009	Forby Contracting Inc.	\$ 86,277.75	99.99%	
STM-SU-8-991(022)019	Wahpeton	Concrete Pavement Repair	6/19/2009	7/20/2009	Forby Contracting Inc.	\$ 38,436.00	99.99%	
STM-SU-8-991(023)020	Wahpeton	Concrete Pavement Repair	6/19/2009	7/20/2009	Forby Contracting Inc.	\$ 54,556.53	99.99%	
STM-SU-1-981(086)096	Bismarck	Hot Bituminous Pavement and Curb & Gutter	7/17/2009	8/17/2009	Mariner Construction, Inc.	\$ 682,392.40	67.00%	
STM-SU-1-981(089)099	Bismarck	Mill & Asphalt Overlay	7/17/2009	8/17/2009	Mariner Construction, Inc.	\$ 713,892.88	68.40%	
STM-SU-5-022(085)069	Dickinson	Slurry Seal	7/17/2009	9/8/2009	Mayo Construction Company, Inc.	\$ 112,134.46	98.10%	
STM-SU-5-983(038)038	Dickinson	Slurry Seal	7/17/2009	9/8/2009	Mayo Construction Company, Inc.	\$ 77,558.55	88.80%	
STM-SU-5-983(039)039	Dickinson	Slurry Seal	7/17/2009	9/8/2009	Mayo Construction Company, Inc.	\$ 127,180.04	87.00%	
STM-FHO-05-01(005)	Slope County	Structure Replacement	8/21/2009	9/1/2009	Wilson Construction, Inc.	\$ 179,487.90	76.40%	
STM-SU-8-984(107)110	Fargo	Street Reconstruction, Watermain, Sewer, Storm Drain and Lighting						Project was not bid and will not go forward as originally planned with Recovery Act funding.
STM-SU-8-984(113)116	Fargo	Structure Replacement	10/16/2009		Industrial Builders, Inc.			
STM-SU-8-984(114)117	Fargo	Structure Widening	10/16/2009		Industrial Builders, Inc.			
STM-IM-1-094(122)193	NDDOT	Mill & Hot Bituminous Pavement	10/16/2009		Knife River Corporation - North Central			
STM-IM-1-094(121)193	NDDOT	Mill & Hot Bituminous Pavement	10/16/2009		Knife River Corporation - North Central			
STM-SS-2-001(053)076	NDDOT	Thin Lift Overlay	10/16/2009	11/13/2009	Mayo Construction Company, Inc.	\$ 3,933,680.53	0.00%	
STM-SIM-2-094(081)209	NDDOT	Hot Bituminous Pavement	10/16/2009		Central Specialties, Inc.			

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SIM-2-094(082)275	NDDOT	Hot Bituminous Pavement	10/16/2009	11/13/2009	Mayo Construction Company, Inc.	\$ 2,620,439.23	0.00%	
STM-SU-2-990(024)029	Valley City	Mill & Asphalt Overlay						Project moved to the January bid opening.
STM-SU-2-990(025)030	Valley City	Chip Seal Coat						Project moved to the January bid opening.
STM-SU-2-990(026)031	Valley City	Mill & Asphalt Overlay						Project moved to the January bid opening.
STM-SU-2-990(027)032	Valley City	Mill & Asphalt Overlay						Project moved to the January bid opening.
STM-SNH-3-002(106)212	NDDOT	Thin Lift Overlay	10/16/2009	11/13/2009	Mayo Construction Company, Inc.	\$ 3,435,004.97	0.00%	
STM-NH-3-002(099)252	NDDOT	Concrete Pavement Repair, Dowel Bar Retrofit and Grinding	10/16/2009		Diamond Surface, Inc.			
STM-SNH-U-4-002(084)131	NDDOT	Thin Lift Overlay	10/16/2009	11/13/2009	Mayo Construction Company, Inc.	\$ 2,162,359.53	0.00%	
STM-SNH-U-4-002(092)131	NDDOT	Thin Lift Overlay	10/16/2009	11/13/2009	Mayo Construction Company, Inc.	\$ 2,099,928.91	0.00%	
STM-SU-4-989(077)078	Minot	Asphalt Overlay	10/16/2009		Bechtold Paving, Inc.			
STM-SU-4-989(078)079	Minot	Asphalt Overlay	10/16/2009		Bechtold Paving, Inc.			
STM-SU-4-989(079)080	Minot	Mill & Asphalt Overlay	10/16/2009		Bechtold Paving, Inc.			
STM-SS-5-008(033)064	NDDOT	Thin Lift Overlay	10/16/2009		Northern Improvement Company			
STM-SNH-6-002(078)306	NDDOT	Thin Lift Overlay	10/16/2009	11/16/2009	Knife River Corporation - North Central	\$ 1,546,307.20	0.00%	
STM-6-066(016)124	NDDOT	Thin Lift Overlay	10/16/2009	11/16/2009	Knife River Corporation - North Central	\$ 1,570,658.24	0.00%	
STM-6-066(017)093	NDDOT	Thin Lift Overlay	10/16/2009	11/16/2009	Knife River Corporation - North Central	\$ 725,439.00	0.00%	
STM-6-066(018)103	NDDOT	Mill & Asphalt Overlay	10/16/2009	11/16/2009	Knife River Corporation - North Central	\$ 1,203,868.70	0.00%	
STM-6-066(019)112	NDDOT	Thin Lift Overlay	10/16/2009	11/16/2009	Knife River Corporation - North Central	\$ 1,327,276.62	0.00%	

Recovery Act Project Number	Owner	Project Description	Bid Date	Contract Date	Contractor	Contract Amount	Percent Complete	Comments
STM-SU-6-986(088)092	Grand Forks	Sign Replacement	10/16/2009		Newman Signs, Inc.			
STM-SS-8-032(028)000	NDDOT	Thin Lift Overlay	10/16/2009		Bituminous Paving, Inc.			
STM-SS-8-011(022)128	NDDOT	Thin Lift Overlay	10/16/2009		Bituminous Paving, Inc.			
STM-TEU-7-993(035)043	Williston	Railroad Park - Landscaping	11/20/2009					
STM-SC-2117(056)	Hettinger County	Hot Bituminous Pavement	11/20/2009					
STM-S-NHU-2-281(036)067	Jamestown	Concrete Pavement Repair, Dowel Bar Retrofit, and Grinding	11/20/2009					
STM-TEO-0002(017)	Barnes County	Wimbledon - Midland Continental Depot - Building restoration	11/20/2009					Project moved to the January bid opening.
STM-TEU-4-989(082)083	Minot	Amtrak Depot - Interior reconstruction	11/20/2009					Project moved to the January bid opening.
STM-STI-5-094(055)059	NDDOT	Dickinson I-94 landscaping	11/20/2009					
STM-TET-TOUR(037)	SHSND	Camp Hancock - Locomotive	11/20/2009					Project moved to the January bid opening.

**Construction Contract Award - Total Award to Date:**

**\$ 103,574,380.43**

**Construction Progressive Estimate - Total Paid to Date:**

**\$ 70,027,431.65**

**Percent Complete**

**67.6%**