

PROJECT: NHU-1-094(182)915 ND HWY 6 TO ND HWY 1806 TYPE OF IMPROVEMENT: ROADSIDE IMPROVEMENTS
 PCN: 21173 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/22/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: SIGNALS

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		06/02/2016	06/02/2016	06/02/2016	3	MILESTONE COMMITTEE REVIEW 1ST 07/28/15	PROGRAMMING	
0		07/20/2015	07/20/2015	07/20/2015	15	SCOPING REPORT	PROGRAMMING	
0		12/29/2014	09/01/2015	09/01/2015	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			09/15/2016	09/15/2016	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0			12/01/2016	12/01/2016	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0			11/01/2016	11/01/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	
0			01/01/2017	01/01/2017	305	ENVIRONMENTAL CHECK LIST	LOCAL GOVERNMENT	CONSULTANT
0			01/01/2017	01/01/2017	306	ECL DECISION DOCUMENT	LOCAL GOVERNMENT	CONSULTANT
0			05/26/2016	05/26/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			12/01/2016	12/01/2016	460	SECTION 106 COMPLIANCE (CULTURAL RESOURC BOB'S PROJECT	ETS	
0			01/01/2017	01/01/2017	503	GROUND SURVEY	DESIGN	CONSULTANT
0			01/01/2017	01/01/2017	515	SURVEY TRANSMITTAL	DESIGN	
0			10/01/2016	10/01/2016	550	PRELIMINARY ENGINEERING (PE) AGREEMENT	LOCAL GOVERNMENT	
0			01/01/2017	01/01/2017	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0			03/01/2017	03/01/2017	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0			01/15/2017	01/15/2017	655	DESIGN RIGHT OF WAY LIMITS	LOCAL GOVERNMENT	CONSULTANT
0			02/01/2017	02/01/2017	660	ABSTRACTS/TITLE INFORMATION ORDERED PCT'S_RECVD PCT'S WEEK OF APRIL 18TH. UPDATE TITLE INFO.	ETS	CONSULTANT
0			03/01/2017	03/01/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			03/15/2017	03/15/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			03/01/2017	03/01/2017	715	APPRAISAL	ETS	CONSULTANT
0			08/22/2017	08/22/2017	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0			09/08/2017	09/08/2017	825	PLAN DELIVERY TO DESIGN DIV	LOCAL GOVERNMENT	
0			09/22/2017	09/22/2017	828	PLAN COMPLETION DATE	LOCAL GOVERNMENT	CONSULTANT
0			09/22/2017	09/22/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			06/01/2017	06/01/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			09/22/2017	09/22/2017	865	ACQUISITION	ETS	CONSULTANT
0			09/22/2017	09/22/2017	870	PROJECT COMPLETION	LOCAL GOVERNMENT	CONSULTANT
0			11/17/2017	11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0			11/17/2016	11/17/2016	891	RIGHT OF WAY PLATS RECORDED	ETS	
0			08/22/2017	08/22/2017	893	CPM INFO TO LOCAL GOVT	LOCAL GOVERNMENT	CONSULTANT
0			10/01/2017	10/01/2017	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	