

PROJECT: SS-4-037(023)000 JCT ND23-PARSHALL TO JCT ND1804-RAUBTYPE OF IMPROVEMENT: MINOR REHABILITATION
 PCN: 22160 PROJECT LENGTH: 19.8904 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 12/04/2020 BID OPENING DATE: 02/05/2021
 TYPES OF WORK: ASPHALT OVERLAY > 2" < OR = 3" SLIVER GRADING STRUCTURAL AND INCIDENTALS

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			02/23/2018	02/23/2018	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			02/15/2018	02/15/2018	15	SCOPING REPORT	PROGRAMMING	
0			01/22/2018	03/15/2018	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				03/15/2018	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				07/01/2018	130	FIELD REVIEW	DESIGN	CONSULTANT
0				08/01/2018	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				08/01/2018	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				01/14/2019	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0				05/19/2019	236	SAFETY REVIEW - MINOR REHABILITATION	DESIGN	CONSULTANT
0				10/01/2018	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				11/01/2018	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				12/01/2018	274	JURISDICTIONAL DETERMINATION	ETS	
0				04/04/2019	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				05/19/2019	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0				06/16/2019	304	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				07/17/2019	314	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				08/16/2019	320	CATEGORICAL EXCLUSION	ETS	
0				02/23/2018	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				10/05/2020	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				06/02/2019	510	AERIAL SURVEY	DESIGN	CONSULTANT
0				06/02/2019	515	SURVEY TRANSMITTAL	DESIGN	
0				06/15/2019	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				04/03/2020	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				06/04/2020	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0				04/16/2019	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				09/04/2020	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				10/04/2020	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				02/06/2020	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				09/16/2019	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0				09/16/2019	660	ABSTRACTS/TITLE INFORMATION ORDER TITLE INFO BY 05/15/2019	ETS	CONSULTANT
0				11/15/2019	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				07/15/2019	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT
0				12/01/2019	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				04/01/2020	705	RIGHT OF WAY COST	ETS	

PROJECT: SS-4-037(023)000 JCT ND23-PARSHALL TO JCT ND1804-RAUBTYPE OF IMPROVEMENT: MINOR REHABILITATION
PCN: 22160 PROJECT LENGTH: 19.8904 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 12/04/2020 BID OPENING DATE: 02/05/2021
TYPES OF WORK: ASPHALT OVERLAY > 2" < OR = 3" SLIVER GRADING STRUCTURAL AND INCIDENTALS

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				04/01/2020	715	APPRAISAL	ETS	CONSULTANT
0				06/01/2020	745	BORROW	ETS	CONSULTANT
0				10/04/2020	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	
0				09/04/2020	751	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0				11/20/2020	754	SECTION 404 PERMIT	ETS	
0				11/04/2020	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				11/15/2020	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				12/04/2020	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				12/04/2020	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				08/04/2020	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				09/04/2020	850	MAILBOXES	ETS	
0				11/04/2020	860	RIGHT OF WAY APPLICATION TO BIA	ETS	CONSULTANT
0				12/04/2020	865	ACQUISITION	ETS	CONSULTANT
0				12/04/2020	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				02/05/2021	891	RIGHT OF WAY PLATS RECORDED	ETS	