

PROJECT: SOIB-7-073(013)000 JCT ND 23 TO NEAR RP 6 TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION  
 PCN: 22329 PROJECT LENGTH: 5.8009 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 02/21/2020 BID OPENING DATE: 04/17/2020  
 TYPES OF WORK: FULL DEPTH RECLAMATION-CEMENT STA WIDENING HOT BITUMINOUS SURFACING  
 PIPE EXTENSION

EST. #	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			12/01/2018	2	PRE-MILESTONE	DESIGN	
0		11/09/2018	11/09/2018	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		11/01/2018	11/01/2018	15	SCOPING REPORT	PROGRAMMING	
0		09/26/2018	01/11/2018	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			06/15/2019	55	FALLING WEIGHT DEFLECTOMETER	MATERIALS & RESEARCH	
0			06/15/2019	60	DISTRICT TO GET CORE SAMPLE	WILLISTON DISTRICT	CONSULTANT
0			07/01/2019	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0		11/19/2018	01/01/2019	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0			03/01/2019	130	FIELD REVIEW	DESIGN	CONSULTANT
0			04/01/2019	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			04/01/2019	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			06/15/2019	190	MANAGEMENT PRESENTATION	DESIGN	CONSULTANT
0			06/01/2019	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			08/01/2019	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			08/01/2019	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			09/01/2019	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			10/01/2019	274	JURISDICTIONAL DETERMINATION	ETS	
0			08/15/2019	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0			08/15/2019	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0			09/01/2019	304	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			10/01/2019	314	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			10/15/2019	320	CATEGORICAL EXCLUSION	ETS	
0		11/21/2018	11/09/2018	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			10/01/2019	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			07/01/2019	511	LIDAR SURVEY DTM COMPLETED BY OTHERS.	DESIGN	CONSULTANT
0			07/01/2019	515	SURVEY TRANSMITTAL	DESIGN	
0			09/01/2019	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			11/01/2019	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			08/01/2019	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0			08/01/2019	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			08/01/2019	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			09/01/2019	566	SLOPE STABILITY	MATERIALS & RESEARCH	
0			11/21/2019	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			12/21/2019	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			10/01/2019	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			08/01/2019	655	DESIGN RIGHT OF WAY LIMITS LIMITS FOR TITLE INFO BY 06-01-19.	DESIGN	CONSULTANT
0			08/01/2019	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			09/01/2019	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			06/01/2019	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT
0			12/01/2019	705	RIGHT OF WAY COST	ETS	

PROJECT: SOIB-7-073(013)000 JCT ND 23 TO NEAR RP 6 TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION  
 PCN: 22329 PROJECT LENGTH: 5.8009 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 02/21/2020 BID OPENING DATE: 04/17/2020  
 TYPES OF WORK: FULL DEPTH RECLAMATION-CEMENT STA WIDENING HOT BITUMINOUS SURFACING  
 PIPE EXTENSION

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			12/01/2019	715	APPRAISAL	ETS	CONSULTANT
0			09/01/2019	745	BORROW	ETS	CONSULTANT
0			12/01/2019	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	CONSULTANT
0			11/22/2019	751	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			02/07/2020	754	SECTION 404 PERMIT	ETS	
0			09/01/2019	819	PRELIMINARY PLAN REVIEW	DESIGN	CONSULTANT
0			01/21/2020	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			02/04/2020	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			02/21/2020	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			02/21/2020	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			01/01/2020	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			11/21/2020	850	MAILBOXES	ETS	
0			02/21/2020	865	ACQUISITION	ETS	CONSULTANT
0			02/21/2020	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			04/17/2020	891	RIGHT OF WAY PLATS RECORDED	ETS	