

11/28/2018

NDDOT RIMS HIGHWAY PROJECTS - MILESTONE  
ACTIVITIES FOR PCN: 22361

DT3-252-AA PAGE 1  
REQUESTED BY: TRABR01

PROJECT: SS-7-073(014)005 NEAR RP 6 TO JCT ND 22 TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION  
PCN: 22361 PROJECT LENGTH: 5.5320 FHWA INTERACTION: LIMIT  
PROJECT COMPLETE DATE: 12/17/2021 BID OPENING DATE: 02/11/2022  
TYPES OF WORK: FULL DEPTH RECLAMATION-CEMENT STA WIDENING HOT BITUMINOUS SURFACING  
SELECTIVE GRADING STRUCTURAL AND INCIDENTALS

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		11/09/2018	11/09/2018	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		11/01/2018	11/01/2018	15	SCOPING REPORT	PROGRAMMING	
0			11/07/2019	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			06/15/2019	55	FALLING WEIGHT DEFLECTOMETER	MATERIALS & RESEARCH	
0			06/15/2019	60	DISTRICT TO GET CORE SAMPLE	WILLISTON DISTRICT	CONSULTANT
0			07/01/2019	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0	11/19/2018	01/01/2019	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING		
0			03/01/2019	130	FIELD REVIEW	DESIGN	CONSULTANT
0			04/01/2019	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			04/01/2019	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			03/01/2020	190	MANAGEMENT PRESENTATION	DESIGN	CONSULTANT
0			06/01/2019	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			08/01/2019	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			10/01/2019	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			11/01/2019	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0			12/01/2019	274	JURISDICTIONAL DETERMINATION	ETS	
0			06/01/2020	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0			06/01/2020	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0			08/01/2020	304	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			09/01/2020	314	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			09/15/2020	320	CATEGORICAL EXCLUSION	ETS	
0	11/21/2018	11/09/2018	330	ASSIGN PROJECT DESIGNER	DESIGN		CONSULTANT
0			09/01/2021	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			08/01/2019	510	LANDOWNER PERMISSION	ETS	CONSULTANT
0			01/01/2020	511	LIDAR SURVEY DTM COMPLETED BY OTHERS.	DESIGN	CONSULTANT
0			01/01/2020	515	SURVEY TRANSMITTAL	DESIGN	
0			06/01/2020	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			01/01/2021	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			06/15/2021	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0			09/03/2021	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			06/01/2020	565	LINEAR SOIL SURVEY DRILLING, INSTRUMENTATION, SAMPLE/TEST = CONSULTANT. ANALYSIS = DOT	MATERIALS & RESEARCH	CONSULTANT
0			06/01/2020	566	SLOPE STABILITY DRILLING, INSTRUMENTATION, SAMPLE/TEST = CONSULTANT. ANALYSIS = DOT	MATERIALS & RESEARCH	CONSULTANT
0			09/03/2021	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			10/03/2021	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			09/01/2021	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			09/01/2020	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			10/01/2020	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			11/01/2020	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			05/01/2021	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT

11/28/2018

NDDOT RIMS HIGHWAY PROJECTS - MILESTONE  
ACTIVITIES FOR PCN: 22361

DT3-252-AA PAGE 2  
REQUESTED BY: TRABR01

PROJECT: SS-7-073(014)005 NEAR RP 6 TO JCT ND 22 TYPE OF IMPROVEMENT: NEW/RECONSTRUCTION  
PCN: 22361 PROJECT LENGTH: 5.5320 FHWA INTERACTION: LIMIT  
PROJECT COMPLETE DATE: 12/17/2021 BID OPENING DATE: 02/11/2022  
TYPES OF WORK: FULL DEPTH RECLAMATION-CEMENT STA WIDENING HOT BITUMINOUS SURFACING  
SELECTIVE GRADING STRUCTURAL AND INCIDENTALS

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			10/01/2020	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			11/15/2020	705	RIGHT OF WAY COST	ETS	
0			11/15/2020	715	APPRAISAL	ETS	CONSULTANT
0			08/01/2021	745	BORROW	ETS	CONSULTANT
0			11/01/2021	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	
0			09/01/2021	751	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			11/15/2021	754	SECTION 404 PERMIT	ETS	
0			01/01/2021	819	PRELIMINARY PLAN REVIEW	DESIGN	CONSULTANT
0			11/03/2021	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			11/17/2021	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			12/10/2021	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			12/10/2021	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			04/01/2021	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			08/01/2021	850	MAILBOXES	ETS	
0			11/03/2021	855	TERO AGREEMENT	ETS	
0			03/01/2021	860	RIGHT OF WAY APPLICATION TO BIA	ETS	
0			12/10/2021	865	ACQUISITION	ETS	CONSULTANT
0			12/10/2021	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			02/11/2022	891	RIGHT OF WAY PLATS RECORDED	ETS	