

PROJECT: SS-5-067(014)000 JCT 12 - SCRANTON N APPROX 16 MILES TYPE OF IMPROVEMENT: MINOR REHABILITATION
 PCN: 22940 PROJECT LENGTH: 16.2165 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 02/11/2022 BID OPENING DATE: 04/08/2022
 TYPES OF WORK: MILL AND OVERLAY > 2" < OR = 3" SIDEWALKS & DRIVEWAYS SUBCUT
 PIPE REPAIR

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			09/03/2020	09/03/2020	3	MILESTONE COMMITTEE REVIEW 07/09/20	PROGRAMMING	
0		06/03/2019	06/03/2019	06/03/2019	15	SCOPING REPORT 3/13/17	PROGRAMMING	
0		07/09/2020	09/04/2019	09/04/2019	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				02/01/2021	130	FIELD REVIEW	DESIGN	CONSULTANT
0				03/01/2021	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				03/01/2021	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				06/01/2021	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0				07/01/2021	236	SAFETY REVIEW - MINOR REHABILITATION MIR IN TOWN ONLY. RURAL PORTION PM.	DESIGN	CONSULTANT
0				01/01/2021	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				06/01/2021	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				07/01/2021	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				08/01/2021	274	JURISDICTIONAL DETERMINATION	ETS	
0				07/15/2021	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				07/15/2021	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0				08/01/2021	303	DRAFT PROGRAMMATIC CATEX	DESIGN	CONSULTANT
0				09/01/2021	313	PROGRAMMATIC CATEX	DESIGN	CONSULTANT
0				07/09/2021	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				10/26/2021	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				05/01/2021	503	GROUND SURVEY	DESIGN	CONSULTANT
0				05/01/2021	515	SURVEY TRANSMITTAL	DESIGN	
0				06/01/2021	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				09/15/2021	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0		04/29/2019	10/17/2019	10/17/2019	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				09/26/2021	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				10/26/2021	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				04/08/2021	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				08/15/2021	655	DESIGN RIGHT OF WAY LIMITS LIMITS FOR TITLE INFO BY 7/15/21	DESIGN	CONSULTANT
0				08/15/2021	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				09/01/2021	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				09/15/2021	699	RIGHT OF WAY COST	ETS	
0				09/15/2021	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				10/15/2021	715	APPRAISAL	ETS	CONSULTANT
0				11/12/2021	751	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0				01/28/2022	754	SECTION 404 PERMIT	ETS	
0				11/12/2021	761	FLOOD PLAIN PERMIT APPLICATION	ETS	CONSULTANT
0				01/28/2022	762	FLOOD PLAIN PERMIT CHECK FOR EXISTING PERMITS	ETS	
0				11/26/2021	790	RAILROAD CROSSING APPLICATION	PLANNING & PROGRAMMING	
0				11/26/2021	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT

PROJECT: SS-5-067(014)000 JCT 12 - SCRANTON N APPROX 16 MILES TYPE OF IMPROVEMENT: MINOR REHABILITATION
 PCN: 22940 PROJECT LENGTH: 16.2165 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 02/11/2022 BID OPENING DATE: 04/08/2022
 TYPES OF WORK: MILL AND OVERLAY > 2" < OR = 3" SIDEWALKS & DRIVEWAYS SUBCUT
 PIPE REPAIR

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				01/25/2022	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	DESIGN	CONSULTANT
0				02/11/2022	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				02/11/2022	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				10/11/2021	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				02/11/2022	865	ACQUISITION	ETS	CONSULTANT
0				02/11/2022	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				04/08/2022	891	RIGHT OF WAY PLATS RECORDED	ETS	