

PROJECT: IM-X-5-094(143)000 STATE LINE TO RP 11.7 - WB TYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 22624 PROJECT LENGTH: 11.7044 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2022 BID OPENING DATE: 01/01/2023
 TYPES OF WORK: PCC PAVEMENT MEDIAN CROSSOVERS

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			08/20/2020	08/20/2020	3	MILESTONE COMMITTEE REVIEW 08/29/19, 08/06/20	PROGRAMMING	
0			06/29/2020	06/29/2020	15	SCOPING REPORT	PROGRAMMING	
0			08/26/2019	03/15/2020	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			06/10/2020	03/15/2020	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				04/01/2021	130	FIELD REVIEW INTERNAL FIELD REVIEW HELD IN AUGUST 2020	DESIGN	CONSULTANT
0				05/01/2021	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				05/01/2021	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0		07/14/2020	07/12/2020		250	TRAFFIC OPERATIONS	PROGRAMMING	
0				01/01/2021	267	PAVEMENT DESIGN DESIGNER: AARON PEREZ	MATERIALS & RESEARCH	
0				11/01/2020	271	WETLAND DELINEATION-FIELD	ETS	
0				12/01/2020	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				01/01/2021	274	JURISDICTIONAL DETERMINATION	ETS	
0				01/01/2021	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC THIS AREA HAS PREVIOUSLY ONLY HAD A CLASS II IN 2001.	ETS	
0				09/01/2021	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0				10/01/2021	304	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				11/01/2021	314	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				12/01/2021	320	CATEGORICAL EXCLUSION	ETS	
0				08/10/2020	330	ASSIGN PROJECT DESIGNER 10/22/19	DESIGN	CONSULTANT
0				05/15/2022	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				03/01/2021	510	AERIAL SURVEY	DESIGN	
0				03/01/2021	515	SURVEY TRANSMITTAL	DESIGN	
0				05/01/2021	550	PRELIMINARY UTILITY COORDINATION	DESIGN	
0				01/01/2022	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	
0				01/15/2022	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0				03/15/2022	562	ROADWAY HYDRAULICS PIPE COND. SURVEY & REPORT NEEDED WHERE PIPE ULIC ANALYSIS NEEDED FOR DCE.	BRIDGE NOT REPLACED. PRELIM. HYDRA	CONSULTANT
0				07/01/2021	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				07/01/2021	566	SLOPE STABILITY	MATERIALS & RESEARCH	
0				04/15/2022	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				05/15/2022	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				01/01/2022	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				10/01/2021	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	
0				11/01/2021	660	ABSTRACTS/TITLE INFORMATION	ETS	
0				12/01/2021	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	
0				05/01/2021	685	BORRROR QUANTITIES TO R/W	DESIGN	
0				12/15/2021	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				12/15/2021	705	RIGHT OF WAY COST	ETS	
0				01/01/2022	715	APPRAISAL	ETS	
0				09/01/2021	745	BORROW	ETS	

PROJECT: IM-X-5-094(143)000 STATE LINE TO RP 11.7 - WB TYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 22624 PROJECT LENGTH: 11.7044 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2022 BID OPENING DATE: 01/01/2023
 TYPES OF WORK: PCC PAVEMENT MEDIAN CROSSOVERS

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				12/01/2021	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	
0				06/01/2022	751	SECTION 404 AND WETLAND INFORMATION	DESIGN	
0				08/15/2022	754	SECTION 404 PERMIT	ETS	
0				04/01/2022	759	FLOODWAY AUTHORIZATION REQUEST	DESIGN	
0				06/01/2022	760	FLOODWAY AUTHORIZATION	ETS	
0				06/01/2022	761	FLOOD PLAIN PERMIT APPLICATION	DESIGN	
0				08/15/2022	762	FLOOD PLAIN PERMIT	ETS	
0				08/27/2021	819	PRELIMINARY PLAN REVIEW	DESIGN	
0				06/15/2022	820	PLANS IN HAND FIELD INSPECTION	DESIGN	
0				09/01/2022	828	PLAN COMPLETION DATE	DESIGN	
0				09/01/2022	829	RIGHT OF WAY PLATS FINAL	DESIGN	
0				04/01/2022	830	UTILITY CONFLICT PLANS	DESIGN	
0				09/01/2022	865	ACQUISITION	ETS	
0				09/01/2022	870	PROJECT COMPLETION	DESIGN	
0				01/01/2023	891	RIGHT OF WAY PLATS RECORDED	ETS	