

PROJECT: SS-7-068(012)000 STATE LINE E TO JCT US 85 TYPE OF IMPROVEMENT: NEW CONSTRUCTION  
 PCN: 21369 PROJECT LENGTH: 28.1423 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 09/22/2017 BID OPENING DATE: 11/17/2017  
 TYPES OF WORK: TURN LANES ROADWAY REALIGNMENT RECOVERY APPROACHES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			01/14/2016	01/14/2016	3	MILESTONE COMMITTEE REVIEW 1ST 10/29/15	PROGRAMMING	
0			10/29/2015	10/29/2015	6	ASSOCIATED PROJECT PCNS PCN 21180	ETS	
0			02/09/2015	02/09/2015	15	SCOPING REPORT	PROGRAMMING	
0				04/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				05/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				06/01/2016	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				06/01/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				08/01/2016	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0			10/15/2015	04/01/2016	250	TRAFFIC OPERATIONS COMPLETED UNDER PCN 21180.	PROGRAMMING	
0				08/01/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				10/01/2016	291	BIOLOGICAL EVALUATION (USFS)	ETS	CONSULTANT
0				10/15/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				11/15/2016	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				10/29/2015	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				10/01/2016	460	SECTION 106 COMPLIANCE (CULTURAL RESOURC	ETS	
0				01/01/2017	490	CATEGORICAL EXCLUSION	ETS	
0				08/01/2016	503	GROUND SURVEY	DESIGN	CONSULTANT
0				08/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				12/01/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				04/01/2017	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				04/01/2017	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				06/22/2017	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				07/22/2017	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				11/17/2016	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				12/01/2016	655	DESIGN RIGHT OF WAY LIMITS LIMITS FOR TITLE INFO 10/7/16.	DESIGN	CONSULTANT
0				12/07/2016	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				01/07/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				01/15/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				03/27/2017	715	APPRAISAL	ETS	CONSULTANT
0				06/17/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0				09/22/2017	760	SECTION 404 PERMIT	ETS	
0				08/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT

PROJECT: SS-7-068(012)000 STATE LINE E TO JCT US 85 TYPE OF IMPROVEMENT: NEW CONSTRUCTION  
 PCN: 21369 PROJECT LENGTH: 28.1423 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 09/22/2017 BID OPENING DATE: 11/17/2017  
 TYPES OF WORK: TURN LANES ROADWAY REALIGNMENT RECOVERY APPROACHES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				09/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				10/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				08/22/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				08/22/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				09/05/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				09/22/2017	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				09/22/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				05/22/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				06/22/2017	850	MAILBOXES	ETS	
0				09/22/2017	865	ACQUISITION	ETS	CONSULTANT
0				09/22/2017	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				11/17/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	