

PROJECT: NH-3-003(027)177 ND 3, JCT ND 19 N - JCT 2 - RUGBY TYPE OF IMPROVEMENT: MINOR REHABILITATION
 PCN: 21500 PROJECT LENGTH: 23.9896 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: SLIVER GRADING ASPHALT OVERLAY > 2" < OR = 3" SUBCUT
 PIPE REPAIR

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			01/07/2016	01/01/2016	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			01/12/2014	01/12/2014	15	SCOPING REPORT	PROGRAMMING	
0			02/02/2016	03/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			02/02/2016	03/01/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				06/01/2016	130	FIELD REVIEW	DESIGN	
0				06/15/2016	160	SOLICITATION OF VIEWS	DESIGN	
0				08/01/2016	205	PUBLIC INPUT MEETING	DESIGN	
0				09/01/2016	237	SAFETY REVIEW - MINOR REHABILITATION	DESIGN	
0				09/15/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	
0				10/15/2016	310	DOCUMENTED CATEX	DESIGN	
0				04/28/1910	20	- NEPA COMPLIANCE	ETS	
0				05/03/1910	30	- DELIVER TO DEPUTY DIRECTOR FOR ENGINE	OFFICE OF PROJECT DEVELOP	
0				05/11/1910	40	- DEPUTY DIRECTOR FOR ENGINEERING APPRO	OFFICE OF PROJECT DEVELOP	
0				05/16/1910	50	- DELIVER TO FHWA	ETS	
0		01/19/2016		01/01/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	
0				03/26/2015	1	- DESIGNER	DESIGN	
0				03/26/2015	3	- PROJECT CONCEPT REPORT	DESIGN	
0				03/26/2015	5	- ENVIRONMENTAL LIAISON	ETS	
0				03/26/2015	6	- R/W AGENT	ETS	
0				08/15/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	
0				12/01/2016	490	CATEGORICAL EXCLUSION	ETS	
0				06/01/2017	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				09/01/2016	510	AERIAL SURVEY	DESIGN	
0				09/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				08/15/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	
0				11/15/2016	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	
0				06/01/2017	562	ROADWAY HYDRAULICS	BRIDGE	
0				03/15/2017	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				04/01/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				12/01/2016	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	
0				02/01/2017	660	ABSTRACTS/TITLE INFORMATION	ETS	
0				03/01/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	
0				07/01/2016	685	BORROW QUANTITIES TO R/W	DESIGN	
0				03/15/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				04/27/2017	715	APPRAISAL	ETS	
0				12/01/2016	745	BORROW	ETS	
0				06/15/2017	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	
0				06/01/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	
0				08/15/2017	760	SECTION 404 PERMIT	ETS	
0				08/01/2016	778	WETLAND DELINEATION-FIELD	ETS	
0				09/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				10/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				08/01/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	
0				06/01/2017	803	FLOOD PLAIN PERMIT INFORMATION TO ENVIR	DESIGN	
0				08/15/2017	805	FLOOD PLAIN PERMIT	ETS	

PROJECT: NH-3-003(027)177 ND 3, JCT ND 19 N - JCT 2 - RUGBY TYPE OF IMPROVEMENT: MINOR REHABILITATION
 PCN: 21500 PROJECT LENGTH: 23.9896 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: SLIVER GRADING ASPHALT OVERLAY > 2" < OR = 3" SUBCUT
 PIPE REPAIR

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				08/01/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	
0				08/15/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	
0				09/01/2017	828	PLAN COMPLETION DATE	DESIGN	
0				09/01/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	
0				05/01/2017	830	UTILITY CONFLICT PLANS	DESIGN	
0				06/01/2017	850	MAILBOXES	ETS	
0				09/01/2017	865	ACQUISITION	ETS	
0				09/01/2017	870	PROJECT COMPLETION	DESIGN	
0				11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				11/17/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	
0				08/01/2017	894	CPM INFO TO PROGRAMMING	DESIGN	
0				09/01/2017	895	COST MAINTENANCE AGREEMENT	PROGRAMMING	