

PROJECT: NH-3-281(128)128 US 281, N JCT 15 TO N OF SHEYENNE TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 21504 PROJECT LENGTH: 10.8458 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2019 BID OPENING DATE: 11/08/2019
 TYPES OF WORK: FULL DEPTH RECLAMATION HOT BITUMINOUS SURFACING WIDENING
 STRUCTURAL AND INCIDENTALS RIPRAP

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			05/03/2015	05/03/2015	15	SCOPING REPORT	PROGRAMMING	
0			04/19/2016	05/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			02/02/2016	05/01/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				07/01/2016	55	FALLING WEIGHT DEFLECTOMETER	MATERIALS & RESEARCH	
0				07/01/2016	60	DISTRICT TO GET CORE SAMPLE	DEVILS LAKE DISTRICT	
0			07/21/2016	07/21/2016	3	MILESTONE COMMITTEE REVIEW 1ST 01/08/16, 01/21/16	PROGRAMMING	
0				07/21/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				08/01/2016	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0				12/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				01/01/2017	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				01/01/2017	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				04/01/2017	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				06/01/2017	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0				08/01/2017	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				08/01/2017	515	SURVEY TRANSMITTAL	DESIGN	
0				08/01/2017	510	AERIAL SURVEY NDDOT SUPPLY IMAGERY	DESIGN	CONSULTANT
0				08/01/2017	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				08/01/2017	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				09/01/2017	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				09/01/2017	561	STRUCTURE HYDRAULICS ROCKFORD CANAL RP 131.01	BRIDGE	CONSULTANT
0				10/01/2017	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC ETHNOSCIENCE CLASS III IN 2005. NO NEW SURVEY NEEDED UNLESS OUTSIDE ROW	ETS	CONSULTANT
0				10/01/2017	237	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0				10/01/2017	782	JURISDICTIONAL DETERMINATION	ETS	
0				11/01/2017	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				12/01/2017	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				01/15/2018	490	CATEGORICAL EXCLUSION	ETS	

PROJECT: NH-3-281(128)128 US 281, N JCT 15 TO N OF SHEYENNE TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 21504 PROJECT LENGTH: 10.8458 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2019 BID OPENING DATE: 11/08/2019
 TYPES OF WORK: FULL DEPTH RECLAMATION HOT BITUMINOUS SURFACING WIDENING
 STRUCTURAL AND INCIDENTALS RIPRAP

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#			
0			04/01/2018	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT
0			05/01/2018	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			06/18/2018	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			09/01/2018	745	BORROW	ETS	CONSULTANT
0			09/04/2018	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			10/04/2018	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			10/18/2018	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			11/01/2018	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			11/08/2018	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			01/01/2019	715	APPRAISAL	ETS	CONSULTANT
0			01/01/2019	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			05/15/2019	850	MAILBOXES	ETS	
0			05/15/2019	803	FLOOD PLAIN PERMIT INFORMATION TO ENVIR	DESIGN	CONSULTANT
0			05/15/2019	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	ETS	CONSULTANT
0			05/15/2019	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0			05/15/2019	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			05/15/2019	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			06/01/2019	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	
0			06/15/2019	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			07/15/2019	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0			07/15/2019	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			07/15/2019	894	CPM INFO TO PROGRAMMING	DESIGN	CONSULTANT
0			08/01/2019	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			08/01/2019	805	FLOOD PLAIN PERMIT	ETS	
0			08/01/2019	760	SECTION 404 PERMIT	ETS	
0			08/15/2019	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			08/15/2019	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			08/15/2019	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			08/15/2019	865	ACQUISITION	ETS	CONSULTANT
0			08/15/2019	895	COST MAINTENANCE AGREEMENT	PROGRAMMING	
0			11/08/2019	891	RIGHT OF WAY PLATS RECORDED	ETS	
0			11/08/2019	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	