

PROJECT: IM-X-5-094(150)000 STATE LINE TO E CAMEL HUMP DAM - EB TYPE OF IMPROVEMENT: RECONSTRUCTION
PCN: 22956 PROJECT LENGTH: 11.8454 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 06/15/2023 BID OPENING DATE: 01/01/2024
TYPES OF WORK: PCC PAVEMENT

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			10/01/2021	10/01/2021	3	MILESTONE COMMITTEE REVIEW 07/30/20, 08/06/20, 08/20/20	PROGRAMMING	
0		06/29/2020		09/25/2020	15	SCOPING REPORT	PROGRAMMING	
0				12/27/2020	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				12/27/2020	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				04/01/2021	130	FIELD REVIEW	DESIGN	CONSULTANT
0				05/01/2021	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				05/01/2021	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0		07/14/2020		04/25/2021	250	TRAFFIC OPERATIONS SEE PCN 22624	PROGRAMMING	
0				01/01/2021	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				11/01/2020	271	WETLAND DELINEATION-FIELD	ETS	
0				12/01/2020	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				01/01/2021	274	JURISDICTIONAL DETERMINATION	ETS	
0				01/01/2021	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	
0				09/01/2021	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0				10/01/2021	304	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				11/01/2021	314	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				12/01/2021	320	CATEGORICAL EXCLUSION	ETS	
0				07/30/2020	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				03/01/2023	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				03/01/2021	510	AERIAL SURVEY	DESIGN	
0				03/01/2021	515	SURVEY TRANSMITTAL	DESIGN	
0				05/01/2021	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				10/15/2022	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				01/15/2022	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0				03/15/2022	562	ROADWAY HYDRAULICS PIPE COND. SURVEY AND REPORT NEEDED WHERE PIPE NOT REPLACED. PRELIM. HY DRAULIC ANALYSIS NEEDED FOR DCE.	BRIDGE	CONSULTANT
0				07/01/2021	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				07/01/2021	566	SLOPE STABILITY	MATERIALS & RESEARCH	
0				01/27/2023	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				02/26/2023	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				10/15/2022	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				05/25/2022	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0				08/11/2022	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				09/10/2022	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				03/15/2022	685	BORRROR QUANTITIES TO R/W	DESIGN	CONSULTANT
0				09/24/2022	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				09/14/2022	705	RIGHT OF WAY COST	ETS	
0				10/15/2022	715	APPRAISAL	ETS	CONSULTANT
0				07/15/2022	745	BORROW	ETS	CONSULTANT
0				02/26/2023	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	CONSULTANT

PROJECT: IM-X-5-094(150)000 STATE LINE TO E CAMEL HUMP DAM - EB TYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 22956 PROJECT LENGTH: 11.8454 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 06/15/2023 BID OPENING DATE: 01/01/2024
 TYPES OF WORK: PCC PAVEMENT

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#			
0			03/15/2023	751	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			05/29/2023	754	SECTION 404 PERMIT	ETS	
0			04/01/2022	759	FLOODWAY AUTHORIZATION REQUEST	DESIGN	CONSULTANT
0			06/01/2022	760	FLOODWAY AUTHORIZATION	ETS	
0			06/01/2022	761	FLOOD PLAIN PERMIT APPLICATION	DESIGN	CONSULTANT
0			08/15/2022	762	FLOOD PLAIN PERMIT	ETS	
0			06/10/2022	819	PRELIMINARY PLAN REVIEW	DESIGN	CONSULTANT
0			03/29/2023	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			06/15/2023	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			06/15/2023	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			01/13/2023	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			06/15/2023	865	ACQUISITION	ETS	CONSULTANT
0			06/15/2023	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			10/15/2023	891	RIGHT OF WAY PLATS RECORDED	ETS	