

PROJECT: NH-1-003(049)093 STEELE N TO TUTTLE TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 18810 PROJECT LENGTH: 20.2423 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 02/16/2018 BID OPENING DATE: 04/13/2018
 TYPES OF WORK: ASPHALT OVERLAY > 2" < OR = 3" WIDENING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			04/21/2016	04/21/2016	3	MILESTONE COMMITTEE REVIEW 1ST 06/10/10, 07/23/15	PROGRAMMING	
0			06/10/2010	06/10/2010	6	ASSOCIATED PROJECT PCNS PCN 18811	ETS	
0			05/12/2010	02/26/2015	15	SCOPING REPORT	PROGRAMMING	
0			07/30/2015	08/13/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				10/26/2016	60	DISTRICT TO GET CORE SAMPLE	BISMARCK DISTRICT	
0				11/26/2016	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0			04/12/2016	08/13/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				08/26/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				09/26/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				08/01/2017	237	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0				09/26/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				01/26/2017	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				03/27/2017	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				04/27/2017	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				04/21/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				12/15/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC ALL ROW PREVIOUSLY SURVEYED. CHECK TO SEE IF ANY WIDENING ISSUES/ROW NEE DS.	ETS	CONSULTANT
0				06/15/2017	490	CATEGORICAL EXCLUSION	ETS	
0				11/01/2017	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				04/01/2017	510	AERIAL SURVEY MAR - WIDENING. NDDOT TO SUPPLY IMAGERY BY 12/01/16.	DESIGN	CONSULTANT
0				04/01/2017	515	SURVEY TRANSMITTAL MAR - WIDENING	DESIGN	
0				09/01/2017	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				08/01/2017	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				07/01/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				05/15/2017	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0				07/01/2017	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				08/01/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				04/15/2017	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT
0				07/01/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				08/01/2018	715	APPRAISAL	ETS	CONSULTANT
0				09/01/2017	745	BORROW	ETS	CONSULTANT
0				01/01/2018	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	

PROJECT: NH-1-003(049)093 STEELE N TO TUTTLE TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 18810 PROJECT LENGTH: 20.2423 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 02/16/2018 BID OPENING DATE: 04/13/2018
 TYPES OF WORK: ASPHALT OVERLAY > 2" < OR = 3" WIDENING

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#			
0			11/15/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0			11/15/2017	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	ETS	CONSULTANT
0			02/01/2018	760	SECTION 404 PERMIT	ETS	
0			09/15/2016	778	WETLAND DELINEATION-FIELD	ETS	
0			10/15/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0			11/15/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0			01/16/2018	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0			01/16/2018	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			02/01/2018	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			02/16/2018	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			02/16/2018	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			10/01/2017	850	MAILBOXES	ETS	
0			02/16/2018	865	ACQUISITION	ETS	CONSULTANT
0			02/16/2018	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			04/12/2018	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0			04/13/2018	891	RIGHT OF WAY PLATS RECORDED	ETS	