

PROJECT: NHU-3-002(161)268 ND 19 E TO DEVILS LAKE CITY LIMITS TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 22183 PROJECT LENGTH: 2.0999 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 12/07/2018 BID OPENING DATE: 02/08/2019
 TYPES OF WORK: CPR GRINDING PCC PAVEMENT
 SIGNALS REINFORCED CONCRETE BOX CULVERT

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		02/21/2018	02/21/2018	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		12/27/2013	12/27/2013	15	SCOPING REPORT	PROGRAMMING	
0		02/28/2018	03/01/2018	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			06/01/2018	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0			06/15/2018	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			06/15/2018	160	SOLICITATION OF VIEWS	LOCAL GOVERNMENT	CONSULTANT
0			07/15/2018	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0			09/15/2018	237	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0			07/01/2018	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			06/15/2018	267	PAVEMENT DESIGN DESIGNER: SEAN BAEK	MATERIALS & RESEARCH	
0			08/01/2018	302	DRAFT DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0			09/01/2018	310	DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0			02/21/2018	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			08/01/2018	460	SECTION 106 COMPLIANCE (CULTURAL RESOURC	ETS	CONSULTANT
0			09/15/2018	490	CATEGORICAL EXCLUSION	ETS	
0			09/01/2018	503	GROUND SURVEY	DESIGN	CONSULTANT
0			09/01/2018	515	SURVEY TRANSMITTAL	DESIGN	
0			04/01/2018	550	PRELIMINARY ENGINEERING (PE) AGREEMENT	PROGRAMMING	
0			09/01/2018	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0			10/01/2018	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0			09/07/2018	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			10/07/2018	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			09/07/2018	751	SECTION 404 AND WETLAND INFORMATION	LOCAL GOVERNMENT	CONSULTANT
0			11/30/2018	760	SECTION 404 PERMIT	ETS	
0			07/01/2018	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			08/01/2018	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0			09/01/2018	782	JURISDICTIONAL DETERMINATION	ETS	
0			11/01/2018	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0			11/07/2018	821	ITS CHECKLIST	MAINTENANCE & ENGINEERING	
0			11/21/2018	825	PLAN DELIVERY TO DESIGN DIV	LOCAL GOVERNMENT	CONSULTANT
0			12/07/2018	828	PLAN COMPLETION DATE	LOCAL GOVERNMENT	CONSULTANT
0			10/01/2018	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			12/07/2018	870	PROJECT COMPLETION	LOCAL GOVERNMENT	CONSULTANT

PROJECT: NHU-3-002(161)268 ND 19 E TO DEVILS LAKE CITY LIMITS TYPE OF IMPROVEMENT: MAJOR REHABILITATION
PCN: 22183 PROJECT LENGTH: 2.0999 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 12/07/2018 BID OPENING DATE: 02/08/2019
TYPES OF WORK: CPR GRINDING PCC PAVEMENT
SIGNALS REINFORCED CONCRETE BOX CULVERT

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ		DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#	ACTIVITY/TASK		
0			11/07/2018	893	CPM INFO TO LOCAL GOVT	LOCAL GOVERNMENT	CONSULTANT
0			12/07/2018	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	