

PROJECT: IM-NHU-5-094(132)903 8TH ST W TO I-94 EXIT 59 N RAMP TYPE OF IMPROVEMENT: STRUCTURES
PCN: 22219 PROJECT LENGTH: 0.1600 FHWA INTERACTION: LIMIT ROADSIDE IMPROVEMENTS
PROJECT COMPLETE DATE: 12/06/2019 BID OPENING DATE: 02/07/2020
TYPES OF WORK: BRIDGE DECK OVERLAY APPROACH SLAB REPAIR STRUCTURAL AND INCIDENTALS
PAVEMENT MARKINGS BIKEWAY/WALKWAY LIGHTING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			04/26/2018	04/26/2018	3	MILESTONE COMMITTEE REVIEW 1ST 04/05/18, 04/19/18	PROGRAMMING	
0			02/23/2018	02/23/2018	15	SCOPING REPORT	PROGRAMMING	
0			04/10/2018	05/15/2018	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				09/01/2018	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0				09/15/2018	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				09/15/2018	160	SOLICITATION OF VIEWS	LOCAL GOVERNMENT	CONSULTANT
0				11/15/2018	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0			02/07/2018	02/07/2018	250	TRAFFIC OPERATIONS	PROGRAMMING	
0				12/07/2018	267	PAVEMENT DESIGN _FOR SHARED USE PATH	MATERIALS & RESEARCH	
0				10/01/2018	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				11/01/2018	273	WETLAND JURISDICTIONAL REQUEST	ETS	CONSULTANT
0				12/01/2018	274	JURISDICTIONAL DETERMINATION	ETS	
0				01/01/2019	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				01/01/2019	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0				11/01/2018	304	DRAFT DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0				02/01/2019	314	DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0				03/01/2019	320	CATEGORICAL EXCLUSION	ETS	
0				04/10/2018	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				02/01/2019	510	AERIAL SURVEY DOT SUPPLY IMAGERY AND STEREOCOMP	DESIGN	CONSULTANT
0				02/01/2019	515	SURVEY TRANSMITTAL	DESIGN	
0				09/01/2018	550	PRELIMINARY ENGINEERING (PE) AGREEMENT	LOCAL GOVERNMENT	
0				03/01/2019	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0				07/01/2019	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0				08/06/2019	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				06/01/2019	566	SLOPE STABILITY	MATERIALS & RESEARCH	CONSULTANT
0				09/06/2019	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				10/06/2019	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				06/01/2019	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				09/06/2019	751	SECTION 404 AND WETLAND INFORMATION	LOCAL GOVERNMENT	CONSULTANT
0				11/22/2019	754	SECTION 404 PERMIT	ETS	
0				11/06/2019	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0				11/22/2019	825	PLAN DELIVERY TO DESIGN DIV	LOCAL GOVERNMENT	CONSULTANT

