

PROJECT: UGP-2-052(043)264 US 52 (8TH AVE W TO 8TH ST S) TYPE OF IMPROVEMENT: ROADSIDE IMPROVEMENTS
 PCN: 22279 PROJECT LENGTH: 1.2622 FHWA INTERACTION: NONE
 PROJECT COMPLETE DATE: 12/06/2019 BID OPENING DATE: 02/07/2020
 TYPES OF WORK: CURB & GUTTER SIGNALS LIGHTING
 STORM SEWER LANDSCAPING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			12/04/2018	12/04/2018	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
				8/30/2018				
0		08/28/2018		10/18/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				02/01/2019	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0				02/15/2019	160	SOLICITATION OF VIEWS	LOCAL GOVERNMENT	CONSULTANT
0				03/01/2019	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0				04/01/2019	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				03/01/2019	270	WETLAND DELINEATION-OFFICE	ETS	CONSULTANT
0				04/01/2019	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				05/01/2019	274	JURISDICTIONAL DETERMINATION	ETS	
0				05/01/2019	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC PART SURVEYED IN 1990S BY JEANI AND SKEET. WORK WITH VAL BARBIE ON THIS.	ETS	CONSULTANT
0				05/01/2019	289	ENDANGERED SPECIES ACT CONSULTATION	LOCAL GOVERNMENT	CONSULTANT
0				06/01/2019	303	DRAFT PROGRAMMATIC CATEX	LOCAL GOVERNMENT	CONSULTANT
0				07/01/2019	313	PROGRAMMATIC CATEX	LOCAL GOVERNMENT	CONSULTANT
0		08/30/2018		08/30/2018	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				05/01/2019	503	GROUND SURVEY	DESIGN	CONSULTANT
0				05/01/2019	515	SURVEY TRANSMITTAL	DESIGN	
0				04/01/2019	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0				06/01/2019	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0				07/01/2019	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				05/15/2019	655	DESIGN RIGHT OF WAY LIMITS	LOCAL GOVERNMENT	CONSULTANT
0				06/15/2019	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				07/01/2019	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				07/15/2019	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				09/01/2019	715	APPRAISAL	ETS	CONSULTANT
0				10/01/2019	751	SECTION 404 AND WETLAND INFORMATION	LOCAL GOVERNMENT	CONSULTANT
0				11/22/2019	754	SECTION 404 PERMIT	ETS	
0				08/01/2019	759	FLOODWAY AUTHORIZATION REQUEST	LOCAL GOVERNMENT	
0				10/01/2019	760	FLOODWAY AUTHORIZATION	ETS	
0				10/01/2019	761	FLOOD PLAIN PERMIT APPLICATION	LOCAL GOVERNMENT	CONSULTANT
0				11/22/2019	762	FLOOD PLAIN PERMIT	ETS	
0				11/06/2019	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0				11/06/2019	821	ITS CHECKLIST	MAINTENANCE & ENGINEERING	CONSULTANT
0				11/22/2019	825	PLAN DELIVERY TO DESIGN DIV	LOCAL GOVERNMENT	CONSULTANT

PROJECT: UGP-2-052(043)264 US 52 (8TH AVE W TO 8TH ST S) TYPE OF IMPROVEMENT: ROADSIDE IMPROVEMENTS
 PCN: 22279 PROJECT LENGTH: 1.2622 FHWA INTERACTION: NONE
 PROJECT COMPLETE DATE: 12/06/2019 BID OPENING DATE: 02/07/2020
 TYPES OF WORK: CURB & GUTTER SIGNALS LIGHTING
 STORM SEWER LANDSCAPING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				12/06/2019	828	PLAN COMPLETION DATE	LOCAL GOVERNMENT	CONSULTANT
0				12/06/2019	829	RIGHT OF WAY PLATS FINAL	LOCAL GOVERNMENT	CONSULTANT
0				08/15/2019	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				12/06/2019	865	ACQUISITION	ETS	CONSULTANT
0				12/06/2019	870	PROJECT COMPLETION	LOCAL GOVERNMENT	CONSULTANT
0				02/07/2020	891	RIGHT OF WAY PLATS RECORDED	LOCAL GOVERNMENT	
0				01/01/2020	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	