

PROJECT: HEN-4-083(138)253 US 83,INT E JCT 5-6 MI S OF WESTHOPETYPE OF IMPROVEMENT: NEW CONSTRUCTION
 PCN: 21684 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 02/16/2018 BID OPENING DATE: 04/13/2018
 TYPES OF WORK: TURN LANES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			06/27/2016	06/27/2016	15	SCOPING REPORT	PROGRAMMING	
0			07/14/2016	07/14/2016	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0				07/14/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0		07/14/2016		09/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				12/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				12/15/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				02/15/2017	356	ENVIRONMENTAL SITE ASSESSMENT-PHASE I	ETS	CONSULTANT
0				03/01/2017	250	TRAFFIC OPERATIONS T.O. COMPLETED BY DOT ON 5/23/14. SUMMARY MEMO ONLY REQUIRED TO BE COMPLETED	PROGRAMMING	CONSULTANT
0				04/01/2017	515	SURVEY TRANSMITTAL	DESIGN	
0				04/01/2017	503	GROUND SURVEY	DESIGN	CONSULTANT
0				05/15/2017	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				05/15/2017	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				05/15/2017	357	ENVIRONMENTAL SITE ASSESSMENT-PHASE II	ETS	CONSULTANT
0				06/01/2017	779	WETLAND DELINEATION-OFFICE	ETS	CONSULTANT
0				06/15/2017	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				06/15/2017	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				07/01/2017	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				07/15/2017	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				08/01/2017	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				08/01/2017	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				08/01/2017	782	JURISDICTIONAL DETERMINATION	ETS	
0				08/15/2017	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				08/15/2017	655	DESIGN RIGHT OF WAY LIMITS LIMITS FOR TITLE INFO BY 07/01/17	DESIGN	CONSULTANT
0				09/01/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				09/01/2017	490	CATEGORICAL EXCLUSION	ETS	
0				09/15/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				09/15/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				10/01/2017	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				10/15/2017	715	APPRAISAL	ETS	CONSULTANT

PROJECT: HEN-4-083(138)253 US 83,INT E JCT 5-6 MI S OF WESTHOPETYPE OF IMPROVEMENT: NEW CONSTRUCTION
 PCN: 21684 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 02/16/2018 BID OPENING DATE: 04/13/2018
 TYPES OF WORK: TURN LANES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				11/01/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				11/06/2017	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				11/15/2017	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	ETS	CONSULTANT
0				11/15/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0				01/16/2018	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				01/16/2018	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				02/01/2018	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				02/01/2018	760	SECTION 404 PERMIT	ETS	
0				02/16/2018	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				02/16/2018	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				02/16/2018	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				02/16/2018	865	ACQUISITION	ETS	CONSULTANT
0				04/13/2018	891	RIGHT OF WAY PLATS RECORDED	ETS	
0				04/13/2018	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	