

09/16/2020

NDDOT RIMS HIGHWAY PROJECTS - MILESTONE
ACTIVITIES/TASKS FOR PCN: 22958

DT3-252-AA PAGE 1
REQUESTED BY: SAMWELL

PROJECT: IM-X-1-094(215)162 E BIS INTR E TO E OF MENOKEN INTR-WBTYPE OF IMPROVEMENT: RECONSTRUCTION
PCN: 22958 PROJECT LENGTH: 9.7708 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 03/15/2024 BID OPENING DATE: 01/01/2025
TYPES OF WORK: PCC PAVEMENT

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			09/10/2020	09/10/2020	3	MILESTONE COMMITTEE REVIEW 07/30/20, 09/03/20	PROGRAMMING	
0		06/29/2020		09/26/2021	15	SCOPING REPORT	PROGRAMMING	
0				12/28/2021	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				06/01/2021	55	FALLING WEIGHT DEFLECTOMETER	MATERIALS & RESEARCH	
0				06/01/2021	60	DISTRICT TO GET CORE SAMPLE	DICKINSON DISTRICT	
0				07/01/2021	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0				12/28/2021	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				03/01/2021	130	FIELD REVIEW	DESIGN	CONSULTANT
0				04/01/2021	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				04/01/2021	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				04/26/2022	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				08/14/2022	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				10/01/2021	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				11/01/2021	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				12/01/2021	274	JURISDICTIONAL DETERMINATION	ETS	
0				11/01/2021	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				11/01/2021	289	ENDANGERED SPECIES ACT CONSULTATION	ETS	CONSULTANT
0				12/01/2021	304	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				01/01/2022	314	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				03/26/1917	20	- NEPA COMPLIANCE	ETS	
0				03/31/1917	30	- DELIVER TO DEPUTY DIRECTOR FOR ENGINE	OFFICE OF PROJECT DEVELOP	
0				04/08/1917	40	- DEPUTY DIRECTOR FOR ENGINEERING APPRO	OFFICE OF PROJECT DEVELOP	
0				04/13/1917	50	- DELIVER TO FHWA	ETS	
0				02/01/2022	320	CATEGORICAL EXCLUSION	ETS	
0				07/30/2020	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				10/24/2021	1	- DESIGNER	DESIGN	
0				10/24/2021	3	- PROJECT CONCEPT REPORT	DESIGN	
0				10/24/2021	5	- ENVIRONMENTAL LIAISON	ETS	
0				10/24/2021	6	- R/W AGENT	ETS	
0				11/01/2023	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				10/11/2021	510	AERIAL SURVEY	DESIGN	CONSULTANT

09/16/2020

NDDOT RIMS HIGHWAY PROJECTS - MILESTONE
ACTIVITIES/TASKS FOR PCN: 22958

DT3-252-AA PAGE 2
REQUESTED BY: SAMWELL

PROJECT: IM-X-1-094(215)162 E BIS INTR E TO E OF MENOKEN INTR-WBTYPE OF IMPROVEMENT: RECONSTRUCTION
PCN: 22958 PROJECT LENGTH: 9.7708 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 03/15/2024 BID OPENING DATE: 01/01/2025
TYPES OF WORK: PCC PAVEMENT

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#			
0			10/11/2021	515	SURVEY TRANSMITTAL	DESIGN	
0			10/26/2021	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			07/16/2023	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			09/28/2023	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			10/01/2022	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			10/27/2023	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			11/27/2023	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			07/16/2023	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			03/16/2023	685	BORRRROW QUANTITIES TO R/W	DESIGN	CONSULTANT
0			07/16/2023	745	BORROW	ETS	CONSULTANT
0			11/27/2023	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	CONSULTANT
0			12/15/2023	751	SECTION 404 AND WETLAND INFORMATION	DESIGN	CONSULTANT
0			02/29/2024	754	SECTION 404 PERMIT	ETS	
0			03/11/2023	819	PRELIMINARY PLAN REVIEW	DESIGN	CONSULTANT
0			12/29/2023	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			03/15/2024	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			10/14/2024	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			03/15/2024	870	PROJECT COMPLETION	DESIGN	CONSULTANT