

PROJECT: IM-8-029(168)033 N OF GALCHUTT EXT-CHRISTINE EXT N/S TYPE OF IMPROVEMENT: NEW CONSTRUCTION
 PCN: 21494 PROJECT LENGTH: 10.6493 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 03/17/2017 BID OPENING DATE: 05/12/2017
 TYPES OF WORK: MEDIAN CROSSOVERS RAMP CONNECTIONS

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		01/21/2016	01/21/2016	3	MILESTONE COMMITTEE REVIEW 1ST 12/29/15	PROGRAMMING	
0		12/29/2015	12/29/2015	6	ASSOCIATED PROJECT PCNS PCN 21495, 21496	ETS	
0		10/12/2015	10/12/2015	15	SCOPING REPORT	PROGRAMMING	
0		03/09/2016	04/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0		02/02/2016	04/01/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0			05/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0			06/01/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			08/01/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			08/01/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			09/01/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			10/01/2016	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			01/15/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			07/01/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0			11/15/2016	490	CATEGORICAL EXCLUSION	ETS	
0			10/01/2016	510	AERIAL SURVEY	DESIGN	CONSULTANT
0			10/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0			07/28/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			10/26/2016	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			12/01/2016	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			10/01/2016	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			12/10/2016	751	WETLAND INFORMATION TO ENVIRONMENTAL	ETS	CONSULTANT
0			03/01/2017	760	SECTION 404 PERMIT	ETS	
0			07/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			08/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0			09/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0			02/17/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0			02/17/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			03/03/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			03/17/2017	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			11/14/2016	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			03/17/2017	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			05/12/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0			09/15/2016	940	VALUE ENGINEERING	ETS	CONSULTANT

PROJECT: IM-8-029(169)033 N OF GALCHUTT EXIT-CHRISTINE EXIT NBTYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 21495 PROJECT LENGTH: 10.6493 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: PCC PAVEMENT CPR HOT BITUMINOUS SURFACING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			01/21/2016	01/21/2016	3	MILESTONE COMMITTEE REVIEW 1ST 12/29/15	PROGRAMMING	
0			12/29/2015	12/29/2015	6	ASSOCIATED PROJECT PCNS PCN 21494, 21496	ETS	
0			10/12/2015	10/12/2015	15	SCOPING REPORT	PROGRAMMING	
0			03/09/2016	04/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			02/02/2016	04/01/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				05/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				06/01/2016	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				06/01/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				08/01/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				08/01/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				09/01/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				10/01/2016	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				01/15/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				07/01/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				11/15/2016	490	CATEGORICAL EXCLUSION	ETS	
0				04/15/2017	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				10/01/2016	510	AERIAL SURVEY	DESIGN	CONSULTANT
0				10/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				07/28/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				03/01/2017	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				02/16/2017	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0				01/21/2017	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				04/01/2017	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				02/01/2017	566	SLOPE STABILITY	MATERIALS & RESEARCH	
0				11/01/2016	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	
0				05/15/2017	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				06/15/2017	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				02/01/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				05/15/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	ETS	CONSULTANT
0				08/01/2017	760	SECTION 404 PERMIT	ETS	
0				07/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				08/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				09/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				07/15/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				07/15/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				08/01/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				08/15/2017	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				05/22/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				08/15/2017	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	

03/18/2016

NDDOT RIMS HIGHWAY PROJECTS - MILESTONE
ACTIVITIES FOR PCN: 21495

DT3-252-AA PAGE 2
REQUESTED BY: AMYBEI1

PROJECT: IM-8-029(169)033 N OF GALCHUTT EXIT-CHRISTINE EXIT NBTYPE OF IMPROVEMENT: RECONSTRUCTION
PCN: 21495 PROJECT LENGTH: 10.6493 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 08/15/2017 BID OPENING DATE: 11/17/2017
TYPES OF WORK: PCC PAVEMENT CPR HOT BITUMINOUS SURFACING

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ		DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#	ACTIVITY/TASK		CONSULTANT
0			09/15/2016	940	VALUE ENGINEERING	ETS	

PROJECT: IM-8-029(170)033 N OF GALCHUTT EXIT-CHRISTINE EXIT SBTYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 21496 PROJECT LENGTH: 10.6493 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2018 BID OPENING DATE: 11/09/2018
 TYPES OF WORK: PCC PAVEMENT

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			01/21/2016	01/21/2016	3	MILESTONE COMMITTEE REVIEW 1ST 12/29/15	PROGRAMMING	
0			12/29/2015	12/29/2015	6	ASSOCIATED PROJECT PCNS PCN 21494, 21495	ETS	
0			10/12/2015	10/12/2015	15	SCOPING REPORT	PROGRAMMING	
0			03/09/2016	04/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			02/02/2016	04/01/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				05/01/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				06/01/2016	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				06/01/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				08/01/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				08/01/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				09/01/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				10/01/2016	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				01/15/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				07/01/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				11/15/2016	490	CATEGORICAL EXCLUSION	ETS	
0				04/15/2018	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				10/01/2016	510	AERIAL SURVEY	DESIGN	CONSULTANT
0				10/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				07/28/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				03/01/2018	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				02/08/2018	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0				01/13/2018	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				04/01/2018	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				02/01/2017	566	SLOPE STABILITY	MATERIALS & RESEARCH	
0				11/01/2016	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	
0				05/15/2018	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				06/15/2018	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				02/01/2018	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				05/15/2018	751	WETLAND INFORMATION TO ENVIRONMENTAL	ETS	CONSULTANT
0				08/01/2018	760	SECTION 404 PERMIT	ETS	
0				07/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				08/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				09/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				07/15/2018	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				07/15/2018	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				08/01/2018	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				08/15/2018	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				05/14/2018	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				08/15/2018	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				11/09/2018	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	

03/18/2016

NDDOT RIMS HIGHWAY PROJECTS - MILESTONE
ACTIVITIES FOR PCN: 21496

DT3-252-AA PAGE 2
REQUESTED BY: AMYBEI1

PROJECT: IM-8-029(170)033 N OF GALCHUTT EXIT-CHRISTINE EXIT SBTYPE OF IMPROVEMENT: RECONSTRUCTION
PCN: 21496 PROJECT LENGTH: 10.6493 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 08/15/2018 BID OPENING DATE: 11/09/2018
TYPES OF WORK: PCC PAVEMENT

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ		DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#	ACTIVITY/TASK		CONSULTANT
0			09/01/2016	940	VALUE ENGINEERING	ETS	