

PROJECT: NH-1-003(050)113 TUTTLE N TO W JCT 200 TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 18811 PROJECT LENGTH: 21.0201 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2018 BID OPENING DATE: 11/09/2018
 TYPES OF WORK: ASPHALT OVERLAY > 2" < OR = 3" WIDENING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		04/21/2016	04/21/2016	04/21/2016	3	MILESTONE COMMITTEE REVIEW 1ST 06/10/10	PROGRAMMING	
0		06/10/2010	06/10/2010	06/10/2010	6	ASSOCIATED PROJECT PCNS PCN 18810	ETS	
0		05/12/2010	02/26/2015	02/26/2015	15	SCOPING REPORT	PROGRAMMING	
0		07/30/2015	08/13/2016	08/13/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			10/26/2016	10/26/2016	60	DISTRICT TO GET CORE SAMPLE	BISMARCK DISTRICT	
0			11/26/2016	11/26/2016	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0		04/12/2016	08/13/2016	08/13/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0			08/26/2016	08/26/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0			09/26/2016	09/26/2016	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			01/01/2018	01/01/2018	237	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0			09/26/2016	09/26/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			01/26/2017	01/26/2017	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			03/27/2017	03/27/2017	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			04/27/2017	04/27/2017	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			04/21/2016	04/21/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			12/15/2016	12/15/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC ALL PREVIOUSLY SURVEYED. CHECK TO SEE IF ANY PROJECT. WIDENING/ROW NEEDS FOR THIS	ETS	CONSULTANT
0			06/15/2017	06/15/2017	490	CATEGORICAL EXCLUSION	ETS	
0			06/01/2018	06/01/2018	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			09/01/2017	09/01/2017	510	AERIAL SURVEY NDDOT TO SUPPLY IMAGERY BY 12/01/16.	DESIGN	CONSULTANT
0			09/01/2017	09/01/2017	515	SURVEY TRANSMITTAL	DESIGN	
0			05/01/2018	05/01/2018	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			01/01/2018	01/01/2018	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			11/17/2017	11/17/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			10/01/2017	10/01/2017	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			12/01/2017	12/01/2017	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			01/01/2018	01/01/2018	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			06/01/2017	06/01/2017	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT
0			07/01/2017	07/01/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			02/01/2018	02/01/2018	715	APPRAISAL	ETS	CONSULTANT
0			04/01/2018	04/01/2018	745	BORROW	ETS	CONSULTANT
0			07/01/2018	07/01/2018	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	
0			05/15/2018	05/15/2018	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT

PROJECT: NH-1-003(050)113 TUTTLE N TO W JCT 200 TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 18811 PROJECT LENGTH: 21.0201 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2018 BID OPENING DATE: 11/09/2018
 TYPES OF WORK: ASPHALT OVERLAY > 2" < OR = 3" WIDENING

EST. #	PROJECTED	ACTUAL	PROJECTED	SEQ	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
DAYS	START	END	END	#			
0			05/15/2018	755 404	PERMIT APPLICATION TO ENVIRONMENTAL	ETS	CONSULTANT
0			08/01/2018	760	SECTION 404 PERMIT	ETS	
0			09/15/2016	778	WETLAND DELINEATION-FIELD	ETS	
0			10/15/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0			11/15/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0			07/15/2018	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0			07/15/2018	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			08/01/2018	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			08/15/2018	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			08/15/2018	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			06/01/2018	850	MAILBOXES	ETS	
0			08/15/2018	865	ACQUISITION	ETS	CONSULTANT
0			08/15/2018	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			11/09/2018	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0			11/09/2018	891	RIGHT OF WAY PLATS RECORDED	ETS	