

PROJECT: SOIB-7-002(165)054 US 2, RAY E TO COUNTY LN - WB TYPE OF IMPROVEMENT: STRUCTURAL OVERLAY
 PCN: 21639 PROJECT LENGTH: 15.0350 FHWA INTERACTION: NONE
 PROJECT COMPLETE DATE: 12/02/2016 BID OPENING DATE: 02/03/2017
 TYPES OF WORK: CONCRETE OVERLAY MILLING HOT BITUMINOUS SURFACING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			06/13/2016	06/13/2016	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			04/22/2016	04/22/2016	15	SCOPING REPORT	PROGRAMMING	
0			06/14/2016	06/21/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				07/01/2016	60	DISTRICT TO GET CORE SAMPLE	WILLISTON DISTRICT	
0				07/15/2016	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0				07/01/2016	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				08/21/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0				10/10/2016	239	SAFETY REVIEW - STRUCTURAL IMPROVEMENTS	DESIGN	CONSULTANT
0				09/21/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				08/01/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				10/15/2016	305	ENVIRONMENTAL CHECK LIST	DESIGN	CONSULTANT
0				10/15/2016	306	ECL DECISION DOCUMENT	DESIGN	CONSULTANT
0				06/01/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				09/15/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC ETS CLASS III SURVEY DONE IN PAST WITH 4 LANING. ONLY SITE OF CONCERN IN 15- 166-96 (32WI453). PROJECT WILL NOT AFFECT. SOV/CONSULT SHPO.		
0				09/15/2016	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				10/15/2016	503	GROUND SURVEY 90-1 SI	DESIGN	CONSULTANT
0				10/15/2016	510	AERIAL SURVEY LIDAR	DESIGN	CONSULTANT
0				10/15/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				09/15/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				10/15/2016	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				08/01/2016	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				09/01/2016	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				09/01/2016	779	WETLAND DELINEATION-OFFICE	ETS	CONSULTANT
0				11/15/2016	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				11/25/2016	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				12/02/2016	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				11/15/2016	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				12/02/2016	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				03/03/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	