

PROJECT: NH-NHU-1-083(098)089 CALGARY AVE TO WILTON - NB TYPE OF IMPROVEMENT: MINOR REHABILITATION
 PCN: 17378 PROJECT LENGTH: 21.4768 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/01/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: MILL AND OVERLAY > 2" < OR = 3" TURN LANES MILL AND OVERLAY > 2" < OR = 3"
 TURN LANES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		08/11/2016	08/11/2016	08/11/2016	3	MILESTONE COMMITTEE REVIEW 1ST 02/05/09, 09/27/11, 05/26/16	PROGRAMMING	
0		09/27/2011	09/27/2011	09/27/2011	6	ASSOCIATED PROJECT PCNS PCN 21627	ETS	
0		05/09/2016	05/09/2016	05/09/2016	15	SCOPING REPORT NO SCOPING REPORT FOR THIS PROJECT IF MEDIAN	PROGRAMMING CROSSOVERS ONLY.	
0		04/19/2016	05/01/2016	05/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			12/15/2016	12/15/2016	130	FIELD REVIEW	DESIGN	CONSULTANT
0			01/01/2017	01/01/2017	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			03/01/2017	03/01/2017	236	SAFETY REVIEW - MINOR REHABILITATION	DESIGN	CONSULTANT
0			02/01/2017	02/01/2017	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			03/01/2017	03/01/2017	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			04/01/2017	04/01/2017	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			08/11/2016	08/11/2016	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			02/15/2017	02/15/2017	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC ENTIRELY SURVEYED WITH 083.089 16821 AND 17106. MAC SURVEY 2007. NO CM I N ROW. SOV TO SHPO-NO FIELDWORK NEEDED.	ETS	
0			05/15/2017	05/15/2017	490	CATEGORICAL EXCLUSION	ETS	
0			02/01/2017	02/01/2017	503	GROUND SURVEY MIR 90-1, TURN LANES	DESIGN	CONSULTANT
0			02/01/2017	02/01/2017	515	SURVEY TRANSMITTAL	DESIGN	
0			03/01/2017	03/01/2017	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			05/01/2017	05/01/2017	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			02/01/2017	02/01/2017	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			05/01/2017	05/01/2017	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			03/01/2017	03/01/2017	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0			06/15/2017	06/15/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0			06/15/2017	06/15/2017	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	ETS	CONSULTANT
0			08/15/2017	08/15/2017	760	SECTION 404 PERMIT	ETS	
0			02/01/2017	02/01/2017	779	WETLAND DELINEATION-OFFICE	ETS	CONSULTANT
0			03/01/2017	03/01/2017	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0			04/01/2017	04/01/2017	782	JURISDICTIONAL DETERMINATION	ETS	
0			08/01/2017	08/01/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0			08/01/2017	08/01/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			08/15/2017	08/15/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			09/01/2017	09/01/2017	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			06/01/2017	06/01/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			09/01/2017	09/01/2017	865	ACQUISITION	ETS	CONSULTANT
0			09/01/2017	09/01/2017	870	PROJECT COMPLETION 9/1/17 PC	DESIGN	CONSULTANT
0			11/17/2017	11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0			08/01/2017	08/01/2017	893	CPM INFO TO LOCAL GOVT	DESIGN	CONSULTANT
0			09/01/2017	09/01/2017	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	