

PROJECT: NH-NHU-1-083(125)089 CALGARY AVENUE TO WILTON - SB TYPE OF IMPROVEMENT: MINOR REHABILITATION  
 PCN: 21627 PROJECT LENGTH: 21.4769 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 08/17/2018 BID OPENING DATE: 10/12/2018  
 TYPES OF WORK: MILL AND OVERLAY > 2" < OR = 3" TURN LANES MILL AND OVERLAY > 2" < OR = 3"  
 TURN LANES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			08/11/2016	08/11/2016	3	MILESTONE COMMITTEE REVIEW 05/26/16	PROGRAMMING	
0				05/26/2016	6	ASSOCIATED PROJECT PCNS PCN 17378	ETS	
0		05/09/2016	05/09/2016	15	SCOPING REPORT	LOCAL GOVERNMENT		
0		06/14/2016	06/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING		
0			12/15/2016	130	FIELD REVIEW	DESIGN		CONSULTANT
0			01/01/2017	160	SOLICITATION OF VIEWS	ETS		CONSULTANT
0			03/01/2017	236	SAFETY REVIEW - MINOR REHABILITATION	DESIGN		CONSULTANT
0			02/01/2017	267	PAVEMENT DESIGN	MATERIALS & RESEARCH		
0			03/01/2017	302	DRAFT DOCUMENTED CATEX	DESIGN		CONSULTANT
0			04/01/2017	310	DOCUMENTED CATEX	DESIGN		CONSULTANT
0			08/11/2016	330	ASSIGN PROJECT DESIGNER	DESIGN		CONSULTANT
0			02/15/2017	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS		
0			05/15/2017	490	CATEGORICAL EXCLUSION	ETS		
0			02/01/2017	503	GROUND SURVEY MIR 90-1, TURN LANES	DESIGN		CONSULTANT
0			02/01/2017	515	SURVEY TRANSMITTAL	DESIGN		
0			03/01/2017	550	PRELIMINARY UTILITY COORDINATION	DESIGN		CONSULTANT
0			03/01/2018	551	PRELIMINARY UTILITY ENGINEERING	DESIGN		CONSULTANT
0			02/01/2017	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH		
0			02/01/2018	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH		
0			01/01/2018	655	DESIGN RIGHT OF WAY LIMITS	DESIGN		CONSULTANT
0			06/01/2018	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN		CONSULTANT
0			06/01/2018	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	ETS		CONSULTANT
0			08/01/2018	760	SECTION 404 PERMIT	ETS		
0			02/01/2017	779	WETLAND DELINEATION-OFFICE	ETS		CONSULTANT
0			03/01/2017	781	WETLAND JURISDICTIONAL REQUEST	ETS		
0			04/01/2017	782	JURISDICTIONAL DETERMINATION	ETS		
0			07/17/2018	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	DESIGN		CONSULTANT
0			07/17/2018	820	PLANS IN HAND FIELD INSPECTION	DESIGN		CONSULTANT
0			08/01/2018	825	PLAN DELIVERY TO DESIGN DIV	DESIGN		CONSULTANT
0			08/17/2018	828	PLAN COMPLETION DATE	DESIGN		CONSULTANT
0			05/01/2018	830	UTILITY CONFLICT PLANS	DESIGN		CONSULTANT
0			08/17/2018	865	ACQUISITION	ETS		CONSULTANT
0			08/17/2018	870	PROJECT COMPLETION	DESIGN		CONSULTANT
0			10/12/2018	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING		
0			07/20/2018	893	CPM INFO TO LOCAL GOVT	DESIGN		CONSULTANT
0			08/19/2018	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT		