

PROJECT: NHU-NH-2-052(050)266 JAMESTOWN, US-52, 7 ST TO 4 AVE SW TYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 23630 PROJECT LENGTH: 0.4600 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 05/01/2026 BID OPENING DATE: 01/01/2027
 TYPES OF WORK: GRADE PCC PAVEMENT INTERSECTION IMPROVEMENTS
 STRUCTURAL ITEMS BUILDING AND FACILITY IMPROVEMENT

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			06/09/2022	06/09/2022	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0				10/01/2022	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				06/21/2023	55	FALLING WEIGHT DEFLECTOMETER	MATERIALS & RESEARCH	
0				06/01/2023	60	DISTRICT TO GET CORE SAMPLE	VALLEY CITY DISTRICT	
3	06/28/2023			07/01/2023	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0				10/01/2022	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				10/15/2022	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0				11/15/2022	160	SOLICITATION OF VIEWS	LOCAL GOVERNMENT	CONSULTANT
0				05/01/2023	190	MANAGEMENT PRESENTATION	LOCAL GOVERNMENT	CONSULTANT
0				07/01/2023	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0				03/01/2023	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				07/01/2023	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				06/01/2023	271	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				07/01/2023	273	WETLAND JURISDICTIONAL REQUEST	ETS	
0				09/01/2023	274	JURISDICTIONAL DETERMINATION	ETS	
0				10/01/2023	282	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				10/01/2023	289	ENDANGERED SPECIES ACT CONSULTATION	LOCAL GOVERNMENT	CONSULTANT
0				11/01/2023	304	DRAFT DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0				12/01/2023	314	DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0				01/01/2024	320	CATEGORICAL EXCLUSION	ETS	
0				06/09/2022	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				08/01/2023	510	AERIAL SURVEY HYDRAULICS SURVEY BY 12/1/22	DESIGN	CONSULTANT
0				08/01/2023	515	SURVEY TRANSMITTAL	DESIGN	
0				08/01/2022	550	PRELIMINARY ENGINEERING (PE) AGREEMENT	LOCAL GOVERNMENT	CONSULTANT
0				10/01/2023	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0				07/01/2025	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0				09/15/2025	561	STRUCTURE HYDRAULICS PRELIMINARY HYDRAULICS BY 2/1/23	BRIDGE	CONSULTANT
0				11/15/2025	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				06/15/2025	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	CONSULTANT
0				01/15/2025	566	SLOPE STABILITY	MATERIALS & RESEARCH	CONSULTANT
0				05/01/2023	595	BRIDGE SOIL BORINGS	MATERIALS & RESEARCH	CONSULTANT
0				12/15/2025	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				01/15/2026	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT

PROJECT: NHU-NH-2-052(050)266 JAMESTOWN, US-52, 7 ST TO 4 AVE SW TYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 23630 PROJECT LENGTH: 0.4600 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 05/01/2026 BID OPENING DATE: 01/01/2027
 TYPES OF WORK: GRADE PCC PAVEMENT INTERSECTION IMPROVEMENTS
 STRUCTURAL ITEMS BUILDING AND FACILITY IMPROVEMENT

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				07/01/2023	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				02/01/2024	655	DESIGN RIGHT OF WAY LIMITS	LOCAL GOVERNMENT	CONSULTANT
0				02/01/2024	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				04/01/2024	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				02/01/2024	699	RIGHT OF WAY COST	ETS	CONSULTANT
0				02/01/2024	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				05/01/2024	715	APPRAISAL	ETS	CONSULTANT
0				02/01/2026	751	SECTION 404 AND WETLAND INFORMATION	LOCAL GOVERNMENT	CONSULTANT
0				04/15/2026	754	SECTION 404 PERMIT	ETS	
0				02/01/2026	755	COST ESTIMATE TO LOCAL GOVT	LOCAL GOVERNMENT	CONSULTANT
0				12/01/2025	759	FLOODWAY AUTHORIZATION REQUEST	LOCAL GOVERNMENT	CONSULTANT
0				02/01/2026	760	FLOODWAY AUTHORIZATION	ETS	
0				02/01/2026	761	FLOOD PLAIN PERMIT APPLICATION	LOCAL GOVERNMENT	CONSULTANT
0				04/15/2026	762	FLOOD PLAIN PERMIT	ETS	
0				02/15/2026	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0				02/15/2026	821	ITS CHECKLIST	MAINTENANCE & ENGINEERING	CONSULTANT
0				04/15/2026	825	PLAN DELIVERY FOR FINAL PLAN REVIEW	LOCAL GOVERNMENT	CONSULTANT
0				05/01/2026	828	PLAN COMPLETION DATE	LOCAL GOVERNMENT	CONSULTANT
0				05/01/2026	829	RIGHT OF WAY PLATS FINAL	LOCAL GOVERNMENT	CONSULTANT
0				12/01/2025	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				05/01/2026	865	ACQUISITION	ETS	CONSULTANT
0				05/01/2026	870	PROJECT COMPLETION	LOCAL GOVERNMENT	CONSULTANT
0				05/01/2026	891	RIGHT OF WAY PLATS RECORDED	LOCAL GOVERNMENT	
0				02/01/2026	893	CPM INFO TO LOCAL GOVT	LOCAL GOVERNMENT	CONSULTANT
0				07/01/2026	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	