

PROJECT: HEN-8-013(055)340 E JCT OF ND 13 & ND 32 TYPE OF IMPROVEMENT: SAFETY
 PCN: 21041 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 03/18/2016 BID OPENING DATE: 05/13/2016
 TYPES OF WORK: TURN LANES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			03/19/2015	03/19/2015	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			03/18/2015	03/18/2015	15	SCOPING REPORT	PROGRAMMING	
0				06/15/2015	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				07/15/2015	130	FIELD REVIEW	DESIGN	CONSULTANT
0				08/01/2015	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				09/15/2015	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0				09/01/2015	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				10/01/2015	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				11/01/2015	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				03/19/2015	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				09/01/2015	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC SURVEY WILL BE DONE BY CONSULTANT	ETS	CONSULTANT
0				12/15/2015	490	CATEGORICAL EXCLUSION	ETS	
0				01/11/2016	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				10/01/2015	503	GROUND SURVEY	DESIGN	CONSULTANT
0				10/01/2015	515	SURVEY TRANSMITTAL	DESIGN	
0				11/01/2015	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				01/01/2016	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				01/01/2016	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				12/01/2015	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				10/01/2015	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0				12/01/2015	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				12/15/2015	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				01/01/2016	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				02/01/2016	715	APPRAISAL	ETS	CONSULTANT
0				01/15/2016	751	WETLAND INFORMATION TO ENVIRONMENTAL	ETS	CONSULTANT
0				01/15/2016	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	ETS	CONSULTANT
0				03/15/2016	760	SECTION 404 PERMIT	ETS	
0				09/01/2015	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				10/01/2015	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				11/01/2015	782	JURISDICTIONAL DETERMINATION	ETS	
0				03/15/2016	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				03/15/2016	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				04/01/2016	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				04/15/2016	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT

PROJECT: HEN-8-013(055)340 E JCT OF ND 13 & ND 32 TYPE OF IMPROVEMENT: SAFETY
 PCN: 21041 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 03/18/2016 BID OPENING DATE: 05/13/2016
 TYPES OF WORK: TURN LANES

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				04/15/2016	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				02/01/2016	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				12/17/2015	850	MAILBOXES	ETS	
0				04/15/2016	865	ACQUISITION	ETS	CONSULTANT
0				04/15/2016	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				06/10/2016	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				06/10/2016	891	RIGHT OF WAY PLATS RECORDED	ETS	