

PROJECT: SS-7-806(014)306 31ST ST NW TO JCT 23B TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 21176 PROJECT LENGTH: 5.2285 FHWA INTERACTION: LIMIT STRUCTURES
 PROJECT COMPLETE DATE: 12/02/2016 BID OPENING DATE: 02/03/2017
 TYPES OF WORK: HOT BITUMINOUS SURFACING STRUCTURE REPLACEMENT TURN LANES
 WIDENING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			07/23/2015	07/23/2015	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0			08/01/2013	08/01/2013	15	SCOPING REPORT	PROGRAMMING	
0				10/01/2015	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				11/01/2015	55	FALLING WEIGHT DEFLECTOMETER	MATERIALS & RESEARCH	
0				11/01/2015	60	DISTRICT TO GET CORE SAMPLE	WILLISTON DISTRICT	CONSULTANT
0				12/01/2015	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0				10/01/2015	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				11/01/2015	130	FIELD REVIEW	DESIGN	CONSULTANT
0				12/01/2015	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				11/15/2015	160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0				03/01/2016	205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0				04/01/2016	237	SAFETY REVIEW - MAJOR REHABILITATION	DESIGN	CONSULTANT
0				02/01/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				02/01/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				04/15/2016	302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0				05/15/2016	310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0				07/23/2015	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				03/01/2016	460	SECTION 106 COMPLIANCE (CULTURAL RESOURC	ETS	
0				07/01/2016	490	CATEGORICAL EXCLUSION	ETS	
0				10/03/2016	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				03/01/2016	510	AERIAL SURVEY	DESIGN	CONSULTANT
0				03/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				05/01/2016	550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0				07/01/2016	551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0				06/01/2016	561	STRUCTURE HYDRAULICS	BRIDGE	CONSULTANT
0				08/01/2016	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				07/01/2016	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				09/02/2016	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				10/02/2016	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				06/01/2016	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				04/15/2016	655	DESIGN RIGHT OF WAY LIMITS	DESIGN	CONSULTANT
0				06/15/2016	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				07/15/2016	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				04/05/2016	685	BORROW QUANTITIES TO R/W	DESIGN	CONSULTANT

PROJECT: SS-7-806(014)306 31ST ST NW TO JCT 23B TYPE OF IMPROVEMENT: MAJOR REHABILITATION
 PCN: 21176 PROJECT LENGTH: 5.2285 FHWA INTERACTION: LIMIT STRUCTURES
 PROJECT COMPLETE DATE: 12/02/2016 BID OPENING DATE: 02/03/2017
 TYPES OF WORK: HOT BITUMINOUS SURFACING STRUCTURE REPLACEMENT TURN LANES
 WIDENING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				07/15/2016	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				09/01/2016	715	APPRAISAL	ETS	CONSULTANT
0				08/01/2016	745	BORROW	ETS	CONSULTANT
0				11/03/2016	750	BORROW INVESTIGATION	MATERIALS & RESEARCH	
0				09/03/2016	751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0				09/03/2016	755 404	PERMIT APPLICATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0				11/03/2016	760	SECTION 404 PERMIT	ETS	
0				11/01/2015	778	WETLAND DELINEATION-FIELD	ETS	
0				12/01/2015	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				01/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				11/02/2016	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				11/02/2016	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0				11/15/2016	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0				12/02/2016	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0				12/02/2016	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				08/01/2016	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				09/01/2016	850	MAILBOXES	ETS	
0				12/02/2016	865	ACQUISITION	ETS	CONSULTANT
0				12/02/2016	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0				02/03/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				02/03/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	