

PROJECT: NH-NHU-7-002(156)022 2 MI N WILLISTON N TO 63RD ST MW-EB TYPE OF IMPROVEMENT: STRUCTURAL OVERLAY
 PCN: 20845 PROJECT LENGTH: 9.5069 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: CONCRETE OVERLAY SIGNALS TURN LANES
 LIGHTING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			02/18/2016	02/18/2016	3	MILESTONE COMMITTEE REVIEW 9/23/14, 09/24/15, 01/13/16	PROGRAMMING	
0		09/21/2015		09/21/2015	15	SCOPING REPORT	PROGRAMMING	
0			05/01/2016		20	TRAFFIC DATA 1ST 08/19/2015	PLANNING & PROGRAMMING	
0			06/01/2016		60	DISTRICT TO GET CORE SAMPLE	WILLISTON DISTRICT	CONSULTANT
0			07/01/2016		70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0		02/02/2016	05/01/2016		115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0			06/01/2016		130	FIELD REVIEW	DESIGN	CONSULTANT
0			07/01/2016		145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0			07/01/2016		160	SOLICITATION OF VIEWS	DESIGN	CONSULTANT
0			08/01/2016		205	PUBLIC INPUT MEETING	DESIGN	CONSULTANT
0			10/01/2016		239	SAFETY REVIEW - STRUCTURAL IMPROVEMENTS	DESIGN	CONSULTANT
0			07/01/2016		250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0			05/01/2016		1	- CRASHES	PROGRAMMING	
0			05/01/2016		1	- CAPACITY	PROGRAMMING	
0			05/01/2016		1	- LIGHTING	PROGRAMMING	
0			08/30/2016		267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			09/01/2016		302	DRAFT DOCUMENTED CATEX	DESIGN	CONSULTANT
0			10/01/2016		310	DOCUMENTED CATEX	DESIGN	CONSULTANT
0			01/01/2016		330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			03/26/2015		1	- DESIGNER	DESIGN	
0			03/26/2015		3	- PROJECT CONCEPT REPORT	DESIGN	
0			03/26/2015		5	- ENVIRONMENTAL LIAISON	ETS	
0			03/26/2015		6	- R/W AGENT	ETS	
0			12/01/2015		330	- TECHNICAL SUPPORT	DESIGN	
0			08/01/2016		460	SECTION 106 COMPLIANCE(CULTURAL RESOURC INTERSECTION PART OF PCN 20750.	ETS	CONSULTANT
0			11/15/2016		490	CATEGORICAL EXCLUSION	ETS	
0			06/15/2017		495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0			03/01/2017		501	RELOCATION IDENTIFICATION	ETS	
0			10/01/2016		510	AERIAL SURVEY NEED 90-1 BY 09/01/16. DOT TO SUPPLY IMAGERY.	DESIGN	CONSULTANT
0			10/01/2016		515	SURVEY TRANSMITTAL	DESIGN	
0			11/01/2016		550	PRELIMINARY UTILITY COORDINATION	DESIGN	CONSULTANT
0			03/01/2017		551	PRELIMINARY UTILITY ENGINEERING	DESIGN	CONSULTANT
0			08/30/2016		565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0			05/15/2017		610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0			06/15/2017		620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0			01/01/2017		625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			10/15/2016		655	DESIGN RIGHT OF WAY LIMITS LIMITS FOR TITLE INFO BY 09/01/16.	DESIGN	CONSULTANT
0			11/01/2016		660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			11/15/2016		671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			12/01/2016		700	RIGHT OF WAY AUTHORIZATION	ETS	
0			02/01/2017		715	APPRAISAL	ETS	CONSULTANT
0			05/15/2017		751	WETLAND INFORMATION TO ENVIRONMENTAL	DESIGN	CONSULTANT
0			05/15/2017		755	404 PERMIT APPLICATION TO ENVIRONMENTAL	DESIGN	CONSULTANT

PROJECT: NH-NHU-7-002(156)022 2 MI N WILLISTON N TO 63RD ST MW-EB TYPE OF IMPROVEMENT: STRUCTURAL OVERLAY
 PCN: 20845 PROJECT LENGTH: 9.5069 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 08/15/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: CONCRETE OVERLAY SIGNALS TURN LANES
 LIGHTING

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			08/01/2017	760	SECTION 404 PERMIT	ETS	
0			08/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			09/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0			10/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0			07/15/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0			05/15/2017	803	FLOOD PLAIN PERMIT INFORMATION TO ENVIR	DESIGN	CONSULTANT
0			08/01/2017	805	FLOOD PLAIN PERMIT	ETS	
0			07/15/2017	820	PLANS IN HAND FIELD INSPECTION	DESIGN	CONSULTANT
0			08/01/2017	825	PLAN DELIVERY TO DESIGN DIV	DESIGN	CONSULTANT
0			08/15/2017	828	PLAN COMPLETION DATE	DESIGN	CONSULTANT
0			08/15/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0			05/01/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0			06/22/2017	850	MAILBOXES	ETS	
0			08/15/2017	865	ACQUISITION	ETS	CONSULTANT
0			08/15/2017	870	PROJECT COMPLETION	DESIGN	CONSULTANT
0			11/01/2017	870	RELOCATION ASSISTANCE	ETS	
0			11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0			11/17/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	
0			07/15/2017	893	CPM INFO TO LOCAL GOVT	DESIGN	CONSULTANT
0			10/01/2017	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	