

PROJECT: NHU-8-010(041)939 FARGO MAIN AVE FROM UNIV DR TO 2ND TYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 21170 PROJECT LENGTH: 0.8628 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/22/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: RECONSTRUCTION

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			02/11/2016	02/11/2016	3	MILESTONE COMMITTEE REVIEW 1ST 07/24/15	PROGRAMMING	
0		11/12/2015		01/01/2016	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0		10/14/2015		12/01/2015	60	DISTRICT TO GET CORE SAMPLE	FARGO DISTRICT	
0		10/15/2015		01/01/2016	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
6	11/25/2015	12/10/2015		12/01/2015	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0				06/01/2016	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0				07/01/2016	145	BRIDGE PRELIMINARY CONCEPT	BRIDGE	
0				07/01/2016	160	SOLICITATION OF VIEWS	LOCAL GOVERNMENT	CONSULTANT
0				08/01/2016	190	MANAGEMENT PRESENTATION	LOCAL GOVERNMENT	CONSULTANT
0				09/01/2016	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0				07/15/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0				12/15/2016	255	WORK ZONE SAFETY & MOBILITY	FARGO DISTRICT	
0				06/15/2016	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				11/15/2016	302	DRAFT DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0				12/15/2016	310	DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0				07/24/2015	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0				10/01/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				02/01/2017	490	CATEGORICAL EXCLUSION	ETS	
0				07/01/2017	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				10/01/2016	510	AERIAL SURVEY NDDOT TO SUPPLY IMAGERY.	DESIGN	CONSULTANT
0				10/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				07/01/2016	550	PRELIMINARY ENGINEERING (PE) AGREEMENT	LOCAL GOVERNMENT	CONSULTANT
0				09/01/2016	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0				03/01/2017	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0				06/01/2017	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				06/01/2017	565	LINEAR SOIL SURVEY CONSULTANT TO PROVIDE STORM SEWER INFO TO M & R BY 03/01/17.	MATERIALS & RESEARCH	
0				06/01/2017	610	BRIDGE DESIGN	BRIDGE	CONSULTANT
0				07/01/2017	620	BRIDGE PLAN PREPARATION	BRIDGE	CONSULTANT
0				10/23/2016	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				11/01/2016	655	DESIGN RIGHT OF WAY LIMITS	LOCAL GOVERNMENT	CONSULTANT
0				01/01/2017	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				02/01/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				02/15/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	

PROJECT: NHU-8-010(041)939 FARGO MAIN AVE FROM UNIV DR TO 2ND TYPE OF IMPROVEMENT: RECONSTRUCTION
 PCN: 21170 PROJECT LENGTH: 0.8628 FHWA INTERACTION: LIMIT
 PROJECT COMPLETE DATE: 09/22/2017 BID OPENING DATE: 11/17/2017
 TYPES OF WORK: RECONSTRUCTION

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				04/30/2017	715	APPRAISAL	ETS	CONSULTANT
0				10/01/2016	779	WETLAND DELINEATION-OFFICE	ETS	CONSULTANT
0				08/12/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				08/12/2017	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0				09/01/2017	825	PLAN DELIVERY TO DESIGN DIV	LOCAL GOVERNMENT	CONSULTANT
0				09/22/2017	828	PLAN COMPLETION DATE	LOCAL GOVERNMENT	CONSULTANT
0				09/22/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				05/23/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				09/22/2017	865	ACQUISITION	ETS	CONSULTANT
0				09/22/2017	870	PROJECT COMPLETION	LOCAL GOVERNMENT	CONSULTANT
0				11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				11/17/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	
0				08/12/2017	893	CPM INFO TO LOCAL GOVT	LOCAL GOVERNMENT	CONSULTANT
0				10/01/2017	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	