

PROJECT: NHU-5-094(114)907 E BUSINESS LP 10TH AVE E - EXIT 64 TYPE OF IMPROVEMENT: ROADSIDE IMPROVEMENTS  
 PCN: 21175 PROJECT LENGTH: 1.8617 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 09/22/2017 BID OPENING DATE: 11/17/2017  
 TYPES OF WORK: THIN LIFT OVERLAY TURN LANES WIDENING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			02/11/2016	02/11/2016	3	MILESTONE COMMITTEE REVIEW 1ST 07/28/15	PROGRAMMING	
0		09/28/2015		10/01/2015	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0				11/01/2015	60	DISTRICT TO GET CORE SAMPLE	DICKINSON DISTRICT	
0				12/01/2015	70	MILESTONE CORE ANALYSIS	MATERIALS & RESEARCH	
0				06/01/2016	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0				06/15/2016	160	SOLICITATION OF VIEWS	LOCAL GOVERNMENT	CONSULTANT
0				08/01/2016	190	MANAGEMENT PRESENTATION	LOCAL GOVERNMENT	CONSULTANT
0				09/01/2016	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0				07/15/2016	250	TRAFFIC OPERATIONS	PROGRAMMING	CONSULTANT
0		02/02/2016		06/01/2015	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0				10/01/2016	302	DRAFT DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0				11/01/2016	310	DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0		11/30/2015		07/27/2015	330	ASSIGN PROJECT DESIGNER TO BE ADVERTISED 10/26/15	DESIGN	CONSULTANT
0				10/01/2016	430	NOISE ANALYSIS	ETS	CONSULTANT
0				09/15/2016	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0				12/15/2016	490	CATEGORICAL EXCLUSION	ETS	
0				07/20/2017	495	GRAVEL PROSPECTING	MATERIALS & RESEARCH	
0				10/01/2016	510	AERIAL SURVEY DOT SUPPLY IMAGERY BY 11/01/15	DESIGN	CONSULTANT
0				10/01/2016	515	SURVEY TRANSMITTAL	DESIGN	
0				07/01/2016	550	PRELIMINARY ENGINEERING (PE) AGREEMENT	LOCAL GOVERNMENT	CONSULTANT
0				10/01/2016	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0				03/01/2017	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0				06/01/2017	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0				12/01/2016	565	LINEAR SOIL SURVEY	MATERIALS & RESEARCH	
0				12/01/2016	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0				12/01/2016	655	DESIGN RIGHT OF WAY LIMITS	LOCAL GOVERNMENT	CONSULTANT
0				02/01/2017	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0				03/01/2017	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0				03/15/2017	700	RIGHT OF WAY AUTHORIZATION	ETS	
0				04/01/2017	715	APPRAISAL	ETS	CONSULTANT
0				06/19/2017	751	WETLAND INFORMATION TO ENVIRONMENTAL	LOCAL GOVERNMENT	CONSULTANT
0				06/19/2017	755	404 PERMIT APPLICATION TO ENVIRONMENTAL	LOCAL GOVERNMENT	CONSULTANT
0				08/19/2017	760	SECTION 404 PERMIT	ETS	

PROJECT: NHU-5-094(114)907 E BUSINESS LP 10TH AVE E - EXIT 64 TYPE OF IMPROVEMENT: ROADSIDE IMPROVEMENTS  
 PCN: 21175 PROJECT LENGTH: 1.8617 FHWA INTERACTION: LIMIT  
 PROJECT COMPLETE DATE: 09/22/2017 BID OPENING DATE: 11/17/2017  
 TYPES OF WORK: THIN LIFT OVERLAY TURN LANES WIDENING

EST. #	PROJECTED DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0				09/01/2016	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0				10/01/2016	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0				11/01/2016	782	JURISDICTIONAL DETERMINATION	ETS	
0				08/12/2017	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0				08/12/2017	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0				09/01/2017	825	PLAN DELIVERY TO DESIGN DIV	LOCAL GOVERNMENT	CONSULTANT
0				09/22/2017	828	PLAN COMPLETION DATE	LOCAL GOVERNMENT	CONSULTANT
0				09/22/2017	829	RIGHT OF WAY PLATS FINAL	DESIGN	CONSULTANT
0				05/23/2017	830	UTILITY CONFLICT PLANS	DESIGN	CONSULTANT
0				09/22/2017	865	ACQUISITION	ETS	CONSULTANT
0				09/22/2017	870	PROJECT COMPLETION	LOCAL GOVERNMENT	CONSULTANT
0				11/17/2017	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0				11/17/2017	891	RIGHT OF WAY PLATS RECORDED	ETS	
0				08/22/2017	893	CPM INFO TO LOCAL GOVT	LOCAL GOVERNMENT	CONSULTANT
0				10/01/2017	895	COST MAINTENANCE AGREEMENT	LOCAL GOVERNMENT	