

A

B

C's

OF

P

Q

R's

PAY QUANTITY REPORTS


PAY QUANTITY REPORT

North Dakota Department of Transportation, Construction Services
SFN 10004 (Rev. 02-2010)

Project Number CSO -10-101(055)126	
Funding (Sub-project)	Date 3/28/2013
Reported By ME	Title PM
MATERIAL INSTALLED	
Specification Number 202	Code No. 132
Item Name REMOVAL OF BITUMINOUS SURFACING	
Pay Quantity 1400 SY	
<i>(One bid/added contract item per page.)</i>	
Station / Location / Calculations	
STA 42+50 TO 47+00	
$\frac{450' \times 28'}{9} = 1400 \text{ SY}$	
SEE ATTACHED SHEET FOR CALCULATIONS	
ADDITIONAL REMOVAL NOT SHOWN IN PLANS	
SEE MEASUREMENTS AND CALCULATIONS IN FIELD BOOK #3 PAGE 8	
	
Signature of Inspector	
Contractor's Signature (if applicable)	


PAY QUANTITY REPORT

North Dakota Department of Transportation, Construction Services
SFN 10004 (Rev. 02-2010)

Project Number CSO-10-101(055)126	
Funding (Sub-project)	Date 3/28/2013
Reported By ME	Title PM
MATERIAL INSTALLED	
Specification Number 202	Code No. 174
Item Name REMOVAL OF PIPE ALL TYPES & SIZES	
Pay Quantity 170'	
<i>(One bid/added contract item per page.)</i>	
Station / Location / Calculations	
14+70 Lt	18" 38'
17+20 Rt	36" 42'
21+75 CL	24" 48'
	128'
NOT SHOWN IN PLANS	
18+62 Rt	24" 42'
	TOTAL 170'
	
Signature of Inspector	
Contractor's Signature (if applicable)	


PAY QUANTITY REPORT

North Dakota Department of Transportation, Construction Services
SFN 10004 (Rev. 02-2010)

Project Number CSO-10-101(055)126	
Funding (Sub-project)	Date 3/28/2013
Reported By ME	Title PM
MATERIAL INSTALLED	
Specification Number 203	Code No.
Item Name EXCAVATION	
Pay Quantity	
<i>(One bid/added contract item per page.)</i>	
Station / Location / Calculations	
: 420,000 CY	PREVIOUS ESTIMATED QUANTITY
: <u>515,000 CY</u>	FINAL BORROW QUANTITY
95,000 CY	FINAL PAY QUANTITY
SEE ATTACHED FINAL BORROW SURVEY DATA	
SEE BORROW FINAL SURVEY DATA IN PROJECT COORESPONDANCE	
	
Signature of Inspector	
Contractor's Signature (if applicable)	


PAY QUANTITY REPORT

North Dakota Department of Transportation, Construction Services
SFN 10004 (Rev. 02-2010)

Project Number CSO-10-101(055)126	
Funding (Sub-project)	Date 3/28/2013
Reported By ME	Title PM
MATERIAL INSTALLED	
Specification Number 401	Code No.
Item Name PRIME, TACK, OR FOG COAT	
Pay Quantity ??????? GALLONS	
<i>(One bid/added contract item per page.)</i>	
Station / Location / Calculations	
: STA 12+75 to 14+50 Lt	
: 1550 gal @ 165 1550 x .9886 = 1532.33 gal @ 60	
50/50 1500 x 0.50 = 750.0 gal	
SEE SHOT BOOK pg 6 FOR CALCULATIONS AND CORRECTIONS	
SEE ATTACHED SHOT SHEET FOR CALCULATIONS AND CORRECTIONS	
	
Signature of Inspector	
Contractor's Signature (if applicable)	


PAY QUANTITY REPORT

North Dakota Department of Transportation, Construction Services
SFN 10004 (Rev. 02-2010)

Project Number CSO-10-101(055)126	
Funding (Sub-project)	Date 3/28/2013
Reported By ME	Title PM
MATERIAL INSTALLED	
Specification Number 708	Code No.
Item Name	
EROSION CONTROL	
Pay Quantity LF	
<i>(One bid/added contract item per page.)</i>	
Station / Location / Calculations	
45+91 - 49+16 Lt	325' (SLIT FENCE)
83+20 - 94+70 Rt	1250' (FLOATATION CURTAIN)
29+24 Lt & Rt	120' (FIBER ROLL)
SEE ATTACHED SPREAD SHEET FOR LOCATIONS AND QUANTITY	
SEE FIELD BOOK #4 EROSION CONTROL pg 12 & 13	
	
Signature of Inspector	
Contractor's Signature (if applicable)	

PAY QUANTITY REPORT

North Dakota Department of Transportation, Construction Services
SFN 10004 (Rev. 02-2010)

Project Number CSO-10-101(055)126			
Funding (Sub-project)	Date 3/28/2013		
Reported By ME	Title PM		
MATERIAL INSTALLED			
Specification Number 714	Code No.		
Item Name			
CULVERTS, STORM DRAINS, EDGE DRAINS			
Pay Quantity	LF		
<i>(One bid/added contract item per page.)</i>			
Station / Location / Calculations			
STA 44+25 Lt	APPROACH PIPE	30'	
STA 18+52	CL PIPE	52'	
INLET # 12 TO # 13		114'	
STA 67+22 Lt	APPROACH PIPE	36'	(NOT IN PLANS)
SEE FIELD PIPE BOOK # 1 pg 12 - 14 FOR STATIONS AND LENGTHS			
			
Signature of Inspector			
Contractor's Signature (if applicable)			



QUESTIONS?

Please Call:

Lance Bargmann

328-4418

Phil Murdoff

328-2569