PROJECT: SS-HEU-1-006(023)066 MANDAN ND6 & 19TH ST SW TYPE OF IMPROVEMENT: INTERSECTION IMPROVEMENTS
PCN: 21039 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 09/23/2016 BID OPENING DATE: 11/18/2016
TYPES OF WORK: TURN LANES

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0		04/09/2015	04/09/2015	3	MILESTONE COMMITTEE REVIEW	PROGRAMMING	
0		03/19/2015	03/19/2015	15	SCOPING REPORT	PROGRAMMING	
0			07/01/2015	20	TRAFFIC DATA	PLANNING & PROGRAMMING	
0			07/01/2015	115	PAVEMENT CONDITION INFORMATION	PLANNING & PROGRAMMING	
0			08/01/2015	130	FIELD REVIEW	LOCAL GOVERNMENT	CONSULTANT
0			08/15/2015	160	SOLICITATION OF VIEWS	LOCAL GOVERNMENT	CONSULTANT
0			09/15/2015	205	PUBLIC INPUT MEETING	LOCAL GOVERNMENT	CONSULTANT
0		10/29/2014	10/29/2014	250	TRAFFIC OPERATIONS	PROGRAMMING	
0			09/01/2015	267	PAVEMENT DESIGN	MATERIALS & RESEARCH	
0			10/01/2015	302	DRAFT DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0			11/01/2015	310	DOCUMENTED CATEX	LOCAL GOVERNMENT	CONSULTANT
0			04/09/2015	330	ASSIGN PROJECT DESIGNER	DESIGN	CONSULTANT
0			09/15/2015	460	SECTION 106 COMPLIANCE(CULTURAL RESOURC	ETS	CONSULTANT
0			12/15/2015	490	CATEGORICAL EXCLUSION	ETS	
0			09/15/2015	503	GROUND SURVEY	DESIGN	CONSULTANT
0			09/15/2015	515	SURVEY TRANSMITTAL	DESIGN	
0			12/15/2015	550	PRELIMINARY UTILITY COORDINATION	LOCAL GOVERNMENT	CONSULTANT
0			04/01/2016	551	PRELIMINARY UTILITY ENGINEERING	LOCAL GOVERNMENT	CONSULTANT
0			03/01/2016	562	ROADWAY HYDRAULICS	BRIDGE	CONSULTANT
0			05/01/2016	625	HBP MIX RECOMMENDATIONS	MATERIALS & RESEARCH	
0			11/15/2015	655	DESIGN RIGHT OF WAY LIMITS	LOCAL GOVERNMENT	CONSULTANT
0			01/15/2016	660	ABSTRACTS/TITLE INFORMATION	ETS	CONSULTANT
0			02/01/2016	671	RIGHT OF WAY PLATS PRELIMINARY TO ETS	DESIGN	CONSULTANT
0			01/01/2016	700	RIGHT OF WAY AUTHORIZATION	ETS	
0			06/01/2016	715	APPRAISAL	ETS	CONSULTANT
0			06/18/2016	751	WETLAND INFORMATION TO ENVIRONMENTAL	ETS	CONSULTANT
0			08/18/2016	760	SECTION 404 PERMIT	ETS	
0			09/01/2015	778	WETLAND DELINEATION-FIELD	ETS	CONSULTANT
0			10/01/2015	781	WETLAND JURISDICTIONAL REQUEST	ETS	
0			11/01/2015	782	JURISDICTIONAL DETERMINATION	ETS	
0			08/23/2016	783	ENVIRONMENTAL COMMITMENTS TO DESIGNER	ETS	CONSULTANT
0			08/23/2016	820	PLANS IN HAND FIELD INSPECTION	LOCAL GOVERNMENT	CONSULTANT
0			09/06/2016	825	PLAN DELIVERY TO DESIGN DIV	LOCAL GOVERNMENT	CONSULTANT
0			09/23/2016	828	PLAN COMPLETION DATE	LOCAL GOVERNMENT	CONSULTANT

PROJECT: SS-HEU-1-006(023)066 MANDAN ND6 & 19TH ST SW TYPE OF IMPROVEMENT: INTERSECTION IMPROVEMENTS
PCN: 21039 PROJECT LENGTH: 0.0000 FHWA INTERACTION: LIMIT
PROJECT COMPLETE DATE: 09/23/2016 BID OPENING DATE: 11/18/2016
TYPES OF WORK: TURN LANES

EST. # DAYS	PROJECTED START	ACTUAL END	PROJECTED END	SEQ #	ACTIVITY/TASK	DIVISION	NON-DOT ENTITY
0			09/23/2016	829	RIGHT OF WAY PLATS FINAL	LOCAL GOVERNMENT	CONSULTANT
0			06/23/2016	850	MAILBOXES	ETS	
0			09/23/2016	865	ACQUISITION	ETS	CONSULTANT
0			09/23/2016	870	PROJECT COMPLETION	LOCAL GOVERNMENT	CONSULTANT
0			11/18/2016	890	PRECONSTRUCTION COST HISTORY	PROGRAMMING	
0			11/18/2016	891	RIGHT OF WAY PLATS RECORDED	ETS	
0			08/23/2016	893	CPM INFO TO LOCAL GOVT	LOCAL GOVERNMENT	CONSULTANT
0			09/23/2016	896	CRITICAL PATH METHOD AGREEMENT	LOCAL GOVERNMENT	